


APPLICATION FOR PARTIAL PAYMENT OF CONTRACT



Project Title: SW Des Moines Street - Magazine to 11th
Contractor: McAninch Corporation
Address: 4001 Delaware Avenue, Des Moines, Iowa 50313
Finance Budget Code: 977.3977.4451 **Finance Project Code:** 119.4451
Vendor Project or Invoice #: **PO #**
Original Contract Date: July 15, 2019 **Vendor #** 313

Date of Council Meeting 7/6/2020 **PAYMENT REQUEST #** 8
PAYMENT PERIOD: From: 05/20/20 through: 06/24/20

Contract Summary

Original Contract Amount:	\$	2,342,005.00	
Net change by Change Orders:	\$	41,356.55	
Contract Amount to Date: (line 1 ± 2)	\$	2,383,361.55	
Total completed and stored to date:	\$	1,679,066.80	
Retainage: 5 % of Completed Work:	\$	83,953.34	
Total Earned less Retainage:	\$	1,595,113.46	
Less previous applications for payment:	\$	1,455,857.38	
SUBTOTAL	\$	139,256.08	
OTHER CHARGES (Please attach an itemized list)	\$	-	
CURRENT PAYMENT DUE	\$	139,256.08	

Balance to finish, including retainage: \$ 788,248.09

Contract Time Remaining (If applicable) 3.5 WORKING DAYS

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all the amounts have been paid by the Contractor for work for which previous Certificate(s) for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Construction Contractor Approval: McAninch Corporation
Firm Name

Signature

Date

Engineer/Consultant Approval: Nilles Associates, Inc.
Firm Name

Signature

Date

City of Ankeny Staff Approval Mitchell Wedell
Signature Date

Date printed: 6/24/2020

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT

CONTRACT PRICE DETAIL

ITEM #	DESCRIPTION (Include Change Order # if Applicable)	UNITS	ORIGINAL QUANTITY	PROPOSED QUANTITY	QUANTITY CHANGE (BY CHANGE ORDER)	TOTAL QUANTITY	UNIT PRICE	EXTENDED PRICE	QUANTITY COMPLETE	VALUE OF COMPLETED WORK	REMAINING QUANTITY	PERCENT COMPLETE
2.01	CLEARING AND GRUBBING	UNIT	561.2			561.2	\$36.80	\$ 20,652.16	561.2	\$ 20,652.16	-	100.00%
2.02	TOPSOIL, ON-SITE	CY	6,930			6,930	\$10.50	\$ 72,765.00	5,369	\$ 56,374.50	1,561	77.47%
2.03	TOPSOIL, COMPOST-AMENDED	CY	490			492	\$20.40	\$ 10,036.80			492	
2.04	EXCAVATION, CLASS 10	CY	41,400		19	41,419	\$3.85	\$ 159,463.15	41,400	\$ 159,390.00	19	99.95%
2.05	EXCAVATION, CLASS 13	CY	600			600	\$31.50	\$ 18,900.00	80	\$ 2,520.00	520	13.33%
2.06	BELOW GRADE EXCAVATION (CORE OUT)	CY	1,000			1,000	\$6.60	\$ 6,600.00			1,000	
2.07	SUBGRADE PREPARATION, 12 IN. DEPTH	SY	9,800		51	9,851	\$3.60	\$ 35,463.60	9,851	\$ 35,463.60	-	100.00%
2.08	SUBGRADE TREATMENT, FLY ASH, 12-IN DEPTH	SY	9,800		51	9,851	\$5.75	\$ 56,643.25	9,851	\$ 56,643.25	-	100.00%
2.09	COMPACTION TESTING	LS	1			1	\$3,411.00	\$ 3,411.00	1	\$ 1,705.50	1	50.00%
3.01	TRENCH FOUNDATION	TON	600			600	\$10.00	\$ 6,000.00			600	
3.02	REPLACEMENT OF UNSUITABLE BACKFILL MATERIAL	CY	600			600	\$8.00	\$ 4,800.00			600	
3.03	TRENCH COMPACTION TESTING	LS	1			1	\$3,411.00	\$ 3,411.00	1	\$ 3,411.00	-	100.00%
3.04	TRENCH COMPACTION TESTING FOR CHANGE ORDER	LS			1	1	\$440.00	\$ 440.00	1	\$ 440.00	-	100.00%
4.01	SANITARY SEWER GRAVITY MAIN, TRENCHED, TRUSS, 8-INCH DIA.	LF	2,361			2,361	\$68.00	\$ 160,548.00	2,361	\$ 160,548.00	-	100.00%
4.02	SANITARY SEWER SERVICE STUB, PVC, 4-INCH DIA.	EA	10			10	\$1,275.00	\$ 12,750.00	10	\$ 12,750.00	-	100.00%
4.03	STORM SEWER, TRENCHED, PVC, 12-INCH DIA.	LF	131			131	\$46.25	\$ 6,058.75	131	\$ 6,058.75	-	100.00%
4.04	STORM SEWER, TRENCHED, RCP, 15-INCH DIA.	LF	1,217			1,217	\$63.00	\$ 76,671.00	1,217	\$ 76,671.00	-	100.00%
4.05	STORM SEWER, TRENCHED, RCP, 18-INCH DIA.	LF	346		-20	326	\$70.00	\$ 22,820.00	326	\$ 22,820.00	-	100.00%
4.06	STORM SEWER, TRENCHED, RCP, 30-INCH DIA.	LF	221			221	\$101.75	\$ 22,486.75	221	\$ 22,486.75	-	100.00%
4.07	STORM SEWER, TRENCHED, RCP, 36-INCH DIA.	LF	122		-45	77	\$116.50	\$ 8,970.50	77	\$ 8,970.50	-	100.00%
4.08	STORM SEWER, TRENCHED, RCP, 42-INCH DIA.	LF	277		59	336	\$152.50	\$ 51,240.00	336	\$ 51,240.00	-	100.00%
4.09	STORM SEWER, TRENCHED, RCP, 48-INCH DIA.	LF	576			576	\$180.00	\$ 103,680.00	576	\$ 103,680.00	-	100.00%
4.10	STORM SEWER, TRENCHED, RACP, 72-INCH DIA. EQUIV.	LF	241			241	\$476.00	\$ 114,716.00	241	\$ 114,716.00	-	100.00%
4.11	PIPE APRON, PVC, 12-INCH DIA.	EA	2			2	\$466.50	\$ 933.00	2	\$ 933.00	-	100.00%
4.12	PIPE APRON, RCP, 15-INCH DIA.	EA	2			2	\$883.75	\$ 1,767.50	2	\$ 1,767.50	-	100.00%
4.13	PIPE APRON, RCP, 30-INCH DIA.	EA	1			1	\$1,134.00	\$ 1,134.00	1	\$ 1,134.00	-	100.00%
4.14	PIPE APRON, RCP, 42-INCH DIA.	EA	1			1	\$1,912.00	\$ 1,912.00	1	\$ 1,912.00	-	100.00%
4.15	PIPE APRON, RCP, 48-INCH DIA.	EA	2			2	\$2,136.00	\$ 4,272.00	2	\$ 4,272.00	-	100.00%
4.16	FOOTING FOR CONCRETE PIPE APRON, RCP, 15-INCH DIA.	EA	2			2	\$63.00	\$ 126.00	2	\$ 126.00	-	100.00%
4.17	FOOTING FOR CONCRETE PIPE APRON, RCP, 30-INCH DIA.	EA	1			1	\$63.00	\$ 63.00	1	\$ 63.00	-	100.00%
4.18	FOOTING FOR CONCRETE PIPE APRON, RCP, 42-INCH DIA.	EA	1			1	\$63.00	\$ 63.00	1	\$ 63.00	-	100.00%
4.19	FOOTING FOR CONCRETE PIPE APRON, RCP, 48-INCH DIA.	EA	2			2	\$78.75	\$ 157.50	2	\$ 157.50	-	100.00%
4.20	PIPE APRON GUARD, RCP, 15-INCH DIA.	EA	2			2	\$536.75	\$ 1,073.50	2	\$ 1,073.50	-	100.00%
4.21	PIPE APRON GUARD, RCP, 30-INCH DIA.	EA	1			1	\$893.25	\$ 893.25	1	\$ 893.25	-	100.00%
4.22	PIPE APRON GUARD, RCP, 42-INCH DIA.	EA	1			1	\$1,305.00	\$ 1,305.00	1	\$ 1,305.00	-	100.00%
4.23	PIPE APRON GUARD, RCP, 48-INCH DIA.	EA	2			2	\$1,562.00	\$ 3,124.00	2	\$ 3,124.00	-	100.00%
4.24	STORM SEWER SERVICE STUB, PVC, 1.5 IN. DIA.	EA	10			10	\$696.25	\$ 6,962.50	10	\$ 6,962.50	-	100.00%
4.25	STORM SEWER, TRENCHED, PVC, 8-INCH DIA.	LF			80	80	\$19.00	\$ 1,520.00	80	\$ 1,520.00	-	100.00%
4.26	SANITARY SEWER GRAVITY MAIN, TRENCHED, TRUSS, 10-INCH DIA.	EA			20	20	\$265.00	\$ 5,300.00	20	\$ 5,300.00	-	100.00%
4.27	CONNECTION TO EXISTING SEWER	LF			1	1	\$13,260.00	\$ 13,260.00	1	\$ 13,260.00	-	100.00%
5.01	WATER MAIN, TRENCHED, C-900 PVC, 8-IN. DIA.	LF	2,430		-57	2,373	\$30.20	\$ 71,664.60	2,373	\$ 71,664.60	-	100.00%
5.02	WATER MAIN, TRENCHED, DIP, 8-IN. DIA.	LF	610			610	\$46.35	\$ 28,273.50	610	\$ 28,273.50	-	100.00%
5.03	FITTING, DIP, TEE, 8-INCH X 8 INCH DIA.	EA	4		-1	3	\$584.25	\$ 1,752.75	3	\$ 1,752.75	-	100.00%
5.04	FITTING, DIP, 45-DEG BEND, 8-INCH DIA.	EA	26			26	\$455.50	\$ 11,843.00	26	\$ 11,843.00	-	100.00%
5.05	FITTING, DIP, 22.5-DEG BEND, 8-INCH DIA.	EA	3			4	\$466.25	\$ 1,865.00	4	\$ 1,865.00	-	100.00%
5.06	FITTING, DIP, 11.25-DEG BEND, 8-INCH DIA.	EA	24		-1	23	\$450.25	\$ 10,355.75	23	\$ 10,355.75	-	100.00%
5.07	WATER SERVICE STUB, PEX, 1-INCH DIA.	EA	10			10	\$1,209.00	\$ 12,090.00	10	\$ 12,090.00	-	100.00%
5.08	VALVE, RESILIENT WEDGE GATE, 8-INCH DIA.	EA	6		-1	5	\$1,366.00	\$ 6,830.00	5	\$ 6,830.00	-	100.00%
5.09	FIRE HYDRANT ASSEMBLY	EA	9		-1	8	\$4,122.00	\$ 32,976.00	8	\$ 32,976.00	-	100.00%
5.10	FIRE HYDRANT ASSEMBLY, RELOCATION	EA	1			1	\$2,024.00	\$ 2,024.00	1	\$ 2,024.00	-	100.00%
6.01	MANHOLE, SW-301, 48-INCH DIA.	EA	18			18	\$4,560.00	\$ 82,080.00	18	\$ 82,080.00	-	100.00%
6.02	MANHOLE, SW-401, 48-INCH DIA.	EA	2			2	\$3,235.00	\$ 6,470.00	2	\$ 6,470.00	-	100.00%
6.03	MANHOLE, SW-401, 72-INCH DIA.	EA	1			1	\$6,705.00	\$ 6,705.00	1	\$ 6,705.00	-	100.00%
6.04	MANHOLE, SW-401, 84-INCH DIA.	EA	2			2	\$7,513.00	\$ 15,026.00	2	\$ 15,026.00	-	100.00%
6.05	MANHOLE, SW-401, 96-INCH DIA.	EA	1			1	\$13,276.00	\$ 13,276.00	1	\$ 13,276.00	-	100.00%
6.06	MANHOLE, SW-402, CUSTOM 10' X 3'	EA	1			1	\$9,999.00	\$ 9,999.00	1	\$ 9,999.00	-	100.00%
6.07	INTAKE, SW-505	EA	13			13	\$3,802.00	\$ 49,426.00	13	\$ 49,426.00	-	100.00%
6.08	INTAKE, SW-506	EA	3			4	\$6,896.00	\$ 20,688.00	3	\$ 20,688.00	-	100.00%
6.09	INTAKE, SW-506 (MODIFIED)	EA	4			4	\$11,150.00	\$ 44,600.00	4	\$ 44,600.00	-	100.00%
6.10	INTAKE, SW-511 (NON-PERMANENT INSTALLATION)	EA	2			2	\$2,455.00	\$ 4,910.00	2	\$ 4,910.00	-	100.00%
6.11	INTAKE, SW-505 (NON-PERMANENT INSTALLATION)	EA	2			2	\$3,960.00	\$ 7,920.00	2	\$ 7,920.00	-	100.00%
6.12	INTAKE, SW-506 (NON-PERMANENT INSTALLATION)	EA	1			1	\$6,709.00	\$ 6,709.00	1	\$ 6,709.00	-	100.00%
6.13	INTAKE, SW-506 (MODIFIED) (NON-PERMANENT INSTALLATION)	EA	1			1	\$11,644.00	\$ 11,644.00	1	\$ 11,644.00	-	100.00%
6.14	S100 CUSTOM OUTLET STRUCTURE	EA	1			1	\$38,603.00	\$ 38,603.00	1	\$ 38,603.00	-	100.00%
6.15	TEMPORARY RISER PIPE	EA	4			4	\$2,089.00	\$ 8,356.00	4	\$ 8,356.00	-	100.00%
6.16	HICKENBOTTOM INTAKE	EA	2			2	\$846.50	\$ 1,693.00	2	\$ 1,693.00	-	100.00%
7.01	PAVEMENT, PCC, 7-INCH	SY	2,927		-136	2,791	\$46.20	\$ 128,944.20			2,791	
7.02	PAVEMENT, PCC, 8-INCH	SY	3,851			3,851	\$52.00	\$ 200,252.00			3,851	
7.03	PAVEMENT, PCC, 8-INCH, WITH "CD" BASKETS	SY	1,049			1,049	\$68.25	\$ 71,594.25			1,049	
7.04	PAVEMENT, PCC, 8-INCH, CONTINUOUSLY REINFORCED	SY	144		48	192	\$78.75	\$ 15,120.00			192	
7.05	PCC PAVEMENT SAMPLES AND TESTING	LS	1			1	\$8,912.00	\$ 8,912.00			1	
7.06	SPECIAL SUBGRADE PREPARATION FOR SIDEWALK	SY	2,668			2,668	\$3.50	\$ 9,338.00			2,668	
7.07	SIDEWALK, PCC, 4-INCH, NON-REINFORCED	SY	349			349	\$36.25	\$ 12,651.25			349	
7.08	SIDEWALK, PCC, 5-INCH, NON-REINFORCED	SY	1,658		23	1,681	\$38.85	\$ 65,306.85			1,681	
7.09	BRICK SIDEWALK WITH SAND BASE	SF	117		-26	91	\$36.35	\$ 3,307.85			91	
7.10	SIDEWALK PAVERS OVER PCC	SF	230		281	511	\$52.65	\$ 26,904.15			511	
7.11	DETECTABLE WARNING, PLASTIC	SF	80		-32	48	\$49.35	\$ 2,368.80			48	
7.12	DETECTABLE WARNING, CAST IRON	SF	301		40	341	\$49.35	\$ 16,828.35			341	
7.13	SIDEWALK RAMP, PCC, 6-INCH, NON-REINFORCED	SF	2,603		-236	2,367	\$6.05	\$ 14,320.35			2,367	
7.14	SIDEWALK ASSURANCE TESTING	LS	1			1	\$2,300.00	\$ 2,300.00			1	
7.15	PAVEMENT REMOVAL	SY	81		88	169	\$13.00	\$ 2,197.00	169	\$ 2,197.00	-	100.00%
7.16	PAVEMENT, PCC, 8-INCH, WITH CD BASKETS, COLORED	SY			51	51	\$170.50	\$ 8,695.50			51	
8.01	PAINTED PAVEMENT MARKINGS, DURABLE	STA	6.0			6	\$546.00	\$ 3,276.00			6	
8.02	PAINTED SYMBOLS AND LEGENDS, DURABLE	EA	1.0			1	\$682.50	\$ 682.50			1	
8.03	GROOVES CUT FOR PAVEMENT MARKINGS	STA	6.0			6	\$262.50	\$ 1,575.00			6	
8.04	GROOVES CUT FOR SYMBOLS AND LEGENDS	EA	1.0			1	\$420.00	\$ 420.00			1	
8.05	TRAFFIC SIGNS	LS	1			1	\$17,640.00	\$ 17,640.00			1	
8.06	TEMPORARY TRAFFIC CONTROL	LS	1			1	\$6,300.00	\$ 6,300.00	0.50	\$ 3,150.00	1	50.00%
9.01	CONVENTIONAL SEEDING, TYPE 1 (PERMANENT LAWN MIXTURE)	AC	2.5			2.5	\$1,197.00	\$ 2,992.50			2.5	
9.02	CONVENTIONAL SEEDING, TYPE 3 (PERMANENT WARM-SEASON SLOPE AND DITCH MIXTURE)	AC	5.0			5.0	\$1,023.75	\$ 5,118.75	5.00	\$ 5,118.75	-	100.00%
9.03	CONVENTIONAL SEEDING, TYPE 4 (URBAN TEMP EROSION CONTROL MIXTURE)	AC	2.0			2.0	\$262.50	\$ 525.00			2.0	
9.04	CONVENTIONAL SEEDING, TYPE 6 (SALT-RESISTANT MIXTURE)	AC	1.0			1.0	\$1,365.00	\$ 1,365.00			1.0	
9.05	CUSTOM WETLAND SEED MIX	AC	1.0			1.0	\$3,150.00	\$ 3,150.00	1.00	\$ 3,150.00	-	100.00%
9.06	WATTLES, STRAW, 9-IN. DIA.	LF	2,500			2,540	\$1.60	\$ 4,064.00			2,540	
9.07	WATTLES, STRAW, 12-IN. DIA.	LF	1,000		-1000		\$2.65	\$ -				
9.08	WATTLES, REMOVAL	LF	3,500		40	3,540	\$0.20	\$ 708.00			3,540	
9.09	CLASS D REVEMENT	TN	200			200	\$59.85	\$ 11,970.00	200	\$ 11,970.00	-	100.00%
9.10	SILT FENCE OR SILT FENCE DITCH CHECK	LF	1,600		2500	4,100	\$1.60	\$ 6,560.00	4,100	\$ 6,560.00	-	100.00%
9.11	SILT FENCE OR SILT FENCE DITCH CHECK, REMOVAL	LF	1,600			1,600	\$0.20	\$ 320.00			1,600	
9.12	STABILIZED CONSTRUCTION ENTRANCE	SY	250			250	\$18.10	\$ 4,525.00			250	
9.13	EROSION CONTROL MULCHING, HYDRAULIC MULCHING, BFM	AC	23.0			23.0	\$2,756.25	\$ 63,393.75	23.00	\$ 63,393.75		

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT

Previous Applications for Payment

#	Date	Amount
1	9/16/2019	\$ 84,810.93
2	10/21/2019	\$ 124,076.87
3	11/18/2019	\$ 281,951.45
4	1/6/2020	\$ 178,035.70
5	4/6/2020	\$ 332,967.15
6	5/4/2020	\$ 400,119.88
7	6/1/2020	\$ 53,895.40
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		
25		
26		
27		
28		
29		
30		
31		
32		
33		
34		
35		
36		
37		
38		
39		
40		
41		
42		
43		
44		
45		
46		
47		
48		
49		
50		

TOTAL \$ 1,455,857.38

#	Date	Amount
51		
52		
56		
54		
55		
56		
57		
58		
59		
60		
61		
62		
63		
64		
65		
66		
67		
68		
69		
70		
71		
72		
73		
74		
75		
76		
77		
78		
79		
80		
81		
82		
83		
84		
85		
86		
87		
88		
89		
90		
91		
92		
93		
94		
95		
96		
97		
98		
99		
100		

Record of Change Orders

#	Date	Amount
1	1/6/2020	\$ (13,457.45)
2	5/4/2020	\$ 1,520.00
3	6/1/2020	\$ 51,944.00
4	7/6/2020	\$ 1,350.00
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
TOTAL		\$ <u>41,356.55</u>

Contract Time Remaining:

CONTRACT PERIOD:	WORKING DAYS
Original Contract Date:	07/15/19
Original Contract Time:	110.0
Added by Change Order:	5.0
Contract Time to Date:	115.0
Time Used to Date:	111.5
Contract Time Remaining:	<u>3.5</u>