

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT



Project Title: 2018 HAWKEYE SPORTS COMPLEX FIELD LIGHTING PROJECT
Contractor: Ardent Lighting Group
Address: 1378-118th Place, Knoxville, IA 50138
Finance Budget Code: 918.2918.4456 **Finance Project #** 918.2918
Vendor Project or Invoice #: **PO #**
Original Contract Date: October 1, 2018 **Vendor #** 8794

Date of Council Meeting: January 7, 2019 **PAYMENT REQUEST #** 2
PAYMENT PERIOD: From: November 1, 2018 Through: December 19, 2018

Contract Summary

Original Contract Amount:	\$	91,400.00	
Net change by Change Orders:	\$	-	
Contract Amount to Date: (line 1 ± 2)	\$	91,400.00	
Total completed and stored to date:	\$	59,600.00	
Retainage: 5 % of Completed Work:	\$	2,980.00	
Total Earned less Retainage:	\$	56,620.00	
Less previous applications for payment:	\$	1,900.00	
SUBTOTAL	\$	54,720.00	

OTHER CHARGES (Attach an Itemized list) \$ -

CURRENT PAYMENT DUE \$ 54,720.00

Balance to finish, including retainage: \$ 34,780.00

Contract Time Remaining (If applicable) - Working Days

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all the amounts have been paid by the Contractor for work for which previous Certificate(s) for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Construction Contractor Approval: Ardent Lighting Group

Signature: [Signature] Date: 12-20-18

Engineer / Consultant Approval: [Signature]
Firm Name: _____

Signature: _____ Date: _____

City of Ankeny Staff Approval: [Signature]
Signature: _____ Date: 12/20/18

Submit to: Nick Lenox - Parks & Recreation Director
E-mail: nlenox@ankenyiowa.gov Phone: (515) 963-3576 Fax: (515) 963-3535

Date Printed: 12/20/2018

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702 (Instructions on reverse side)

PAGE ONE OF 2

TO OWNER: City Ankeny
Park & Rec Dept
220 West First Street
Ankeny, Iowa 50023

PROJECT:
Hawkeye Sports Complex

CONTRACTOR:
Ardent Lighting Group L.L.C.
1378-118th Place
Knoxville, Iowa 50138

VIA Project Manager:
Ankeny Park and Recreation
220 West First Street
Ankeny, Iowa 50021

CONTRACT FOR: Hawkeye Sports Complex 515-965-6405

APPLICATION NO: 2 Distribution to: ☐ OWNER ☐ ARCHITECT ☒ CONTRACTOR

PERIOD TO: 10/30/2018-12/19/2018

PROJECT NO:

CONTRACT DATE: 10/1/2018

Job #

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	91,400.00
2. Net change by Change Orders	\$	0.00
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	91,400.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	59,600.00
5. RETAINAGE:		
a. 5 % of Completed Work (Column D + E on G703)	\$	2,980.00
b. 5 % of Stored Material (Column F on G703)	\$	0.00
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	2,980.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$	56,620.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	1,900.00
8. CURRENT PAYMENT DUE	\$	54,720.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	34,780.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: James E. Every State of: Iowa County of: monroe
Subscribed and sworn to before me this 19 day of December
Notary Public: May 17 2020
My Commission expires: May 17 2020

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ Date:

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

ARCHITECT:
By:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA DOCUMENT G702 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION - AIA - ©1992 - THE AMERICAN INSTITUTE OF ARCHITECTS, 1745 NEW YORK AVENUE, N.W., WASHINGTON, DC 20005-5292 - WARNING: UNLICENSED PHOTOCOPYING VIOLATES U.S. COPYRIGHT LAWS AND WILL SUBJECT THE VIOLATOR TO LEGAL ACTION

CAUTION: You should use and original AIA document which has this caution printed in red. An original assures that changes will not be obscured as may occur when documents are reproduced.



CONTINUATION SHEET

AIA DOCUMENT G703 (Instructions on reverse side)

PAGE 2 OF 2 PAGES

AIA Document G702 APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 2

APPLICATION DATE: 12/19/2018

PERIOD TO: 10/30/2018-12/19/2018

ARCHITECT'S PROJECT NO.: City of Ankeny

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)	E WORK COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H	I
					TOTAL COMPLETED AND STORED TO DATE (D+E+F)		% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
1	Mobilization/Bonds	\$2,000.00	\$2,000.00	\$0.00		\$2,000.00	100.00%	\$0.00	\$100.00
2	Removal & Disposal	\$9,600.00	\$0.00	\$9,600.00		\$9,600.00	100.00%	\$0.00	\$480.00
3	Installation New Lighting	\$36,000.00	\$0.00	\$36,000.00		\$36,000.00	100.00%	\$0.00	\$1,800.00
4	Conduit Wiring	\$40,300.00	\$0.00	\$12,000.00		\$12,000.00	29.78%	\$28,300.00	\$600.00
5	Connect Existing Electric	\$2,500.00	\$0.00	\$0.00		\$0.00	0.00%	\$2,500.00	\$0.00
6	Surface Restoration	\$1,000.00	\$0.00	\$0.00		\$0.00	0.00%	\$1,000.00	\$0.00
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
GRAND TOTALS		\$91,400.00	\$2,000.00	\$57,600.00	\$0.00	\$59,600.00		\$31,800.00	\$2,980.00

AIA DOCUMENT G703 - CONTINUATION SHEET FOR G702 - 1992 EDITION - ©1992 - THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20006-5292 - WARNING: Unlicensed photocopying violates U.S. copyright laws and will subject the violator to legal prosecution. CAUTION: You should use an original AIA document which has this caution printed in red. An original assures that changes will not be obscured as may occur when documents are reproduced.