APPLICATION FOR PARTIAL PAYMENT OF CONTRACT

	Project Title.	:N	IE Delaware Aver	nue Ped	estrian B	ridge & Si	dewalk Co	nnection
city of	Contractor:			Snyder	& Assoc	iates, Inc.		
Ankeny	Address:		2727 SW Snyde	r Blvd., f	PO Box 1	159, Ank	eny, IA 500	23
bringing it all together	Finance Buo	lget Code:	942.3942.4	210	Finance	Project	Code:	942.4210
	Vendor Proje	ect or Invo	oice #:	117.051	3.01	PO	#	
	Original Con	tract Date	e: May 1	5, 2017		Vendo	r#	990
Date of Council Meeting	1/7/201						QUEST #	20
	PAYN	IENT PER	IOD: From:	11/1	6/18	throug	gh:	12/13/18
Contract Summary								
Original Contract Amount:		\$	144,250.00					
Net change by Change Orders:	Amd #1	\$	36,500.00	•				
Contract Amount to Date: (line 1		00,000.00	\$	180	0,750.00			
and light interests to market their t	.			_		.,		
Total completed and stored to d	late:	\$	175,989.93					
Retainage: 0 % of Cor	npleted Work:	\$	•	· ·				
Total Earned less Retainage:		2		\$	17	5,989.93	3	
Less previous applications for p	ayment:			\$	17:	3,057.44		
SUBTOTAL							\$	2,932.49
OTHER CHARGES (Please attack	n an itemized list)						\$	
CURRENT PAYMENT DUE							\$	2,932.49
Balance to finish, including retain	nage:			\$		4,760.07	•	
Contract Time Remaining (If app	licable)			į.				
The undersigned Contractor certifies that to the accordance with the Contract Documents, the received from the Owner, and that current pay	t all the amounts have	been paid by th						
Construction Contractor Approv		ion duc.						
Construction Contractor Approv	Firm Name							
	Vancous de la companya de la company							
Signature	Courdon 6 Aco		_				Date	
Engineer/Consultant Approval:	Snyder & Ass Firm Name	ociales, in	C.				12 /2	28/2018
City of Ankeny Staff Approval	Matte	Uh	m				12-2	18-18
Signature							Date	
0.1	ne de la companya de							
Submit to:			Dhare					
Email:			Phone:			_ Fax:		

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT

#	Date		Amount	#	Date	Amoun
1	5/24/2017	\$	7,905.42	51		
2 -	6/21/2017	\$	22,822.87	52		
3 -	7/26/2017	\$	8,378.06	56		
, -	8/22/2017	\$	16,419.32	54		
; -	9/25/2017	\$	15,665.50	55		
3 -	10/25/2017	\$	10,186.50	56		
, -	11/21/2017	\$	17,175.00	57		
3 -	12/19/2017	\$	8,001.85	58		
9 -	1/23/2018	\$	18,663.88	59		
0 -	2/22/2018	\$	4,111.14	60		
1 -	3/21/2018	\$	1,686.70	61		
2 -	4/25/2018	\$	1,001.00	62		
3 -	5/24/2018	\$	1,154.00	63		
4	6/22/2018	\$	5,709.50	64		
5	7/26/2018	\$	4,030.50	65		
6	8/23/2018	\$	10,780.99	66		
7 -	9/20/2018	\$	5,518.30	67		
8 -	10/25/2018	\$	5,051.09	68		
9 -	11/20/2018	\$	8,795.82	69		
0 -	1112012010			70		
1 -			-	71		
2 -				72		
- 3				73		
4 -				74		
5 -				75		
6 -				76		
- 7				77 —		
, 8				78 —		
9 -				79 —		
ŏ -				80 —		
1 -				81 —		
2 -				82 —		
3 -				83 —		
4 -				84 —		
- 5				85 —		
5 6				86 —		
o 7				87 —		
₈ -				88 —		
-				89 —		
9 0				90 —		
1 -				91 —		
2 -				92 —		
-				93 —		
3 _		4		200000		
4 -				94		
5_				95		
6 _				96		
7 _				97		
8 _				98 —		
19 _				99		
50				100		

TOTAL

173,057.44

# Date	Amount
1 6/4/20	18 \$ 36,500.00
2 3	
3	
5	
5	
6	
7	
8	
9	
10	
11	
12	
13	
14	
15	
16	
17	
18	
19	
TOTAL	\$ 36,500.00
TOTAL	\$ 36,500.00
Contract Time Remaining:	
CONTRACT PERIOD:	CLICK TO CHOOS
Original Contract Date:	May 15, 201
Original Contract Time:	
Added by Change Order:	×
Contract Time to Date:	
Time Used to Date:	
Contract Time Remaining:	-



IOWA | MISSOURI | NEBRASKA | SOUTH DAKOTA | WISCONSIN

INVOICE FOR PROFESSIONAL SERVICES

December 27, 2018

Matt Ahrens, P.E. City of Ankeny 220 W. First Street Ankeny, IA 50023-1751

Invoice No:

117.0513.01 - 20

Reference:

Finance Budget Code: 942.3942.4210

Finance Project Code: 942.4210

Vendor Code: 990

Project

117.0513.01

NE Delaware Ave Ped Bridge and Sidewalk Connection

Professional Services through December 13, 2018

Contract Date 5/15/17 Budget \$144,250 Amendment \$36,500

Basic Services Budget \$124,890

Billing Limits Total Billings Limit

Remaining

Current 0.00

Prior 124,648.44 To-Date

124,648.44 124,890.00

241.56

Phase Subtotal

0.00

Additional Services

Budget \$19,360

Billing Limits Total Billings Limit

Current

0.00

Prior 19,355.53 To-Date

19,355.53 19,360.00

4.47

Phase Subtotal

0.00

Construction Services

Remaining

Budget \$36,500

	Hours	Rate	Amount
Principal Engineer	.50	191.00	95.50
Engineer V	1.50	134.00	201.00
Engineer III	6.00	113.00	678.00
Sr. Technician	1.00	116.00	116.00
Technician VI	18.00	89.00	1,602.00
Technician II	4.00	54.00	216.00
Total Services	31.00		2,908.50
Total Services			

Employee Mileage

Total Expenses

5.45

2,908.50

5.45

REMIT TO: SNYDER & ASSOCIATES, INC.

Mailing: PO Box 1159 | Ankeny, IA 50021 Physical: 2727 SW Snyder Blvd. | Ankeny IA 50023 p: 888-964-2020 | f: 515-964-7938

Federal E.I.N. 42-1379015 SNYDER-ASSOCIATES.COM

Project	117.0513.01	Ank-NEDelaw	areAvePedBridg	е	20	
Fleet Milea	ge					
						18.54
Billing Lim	its		Current	Prior	To-Date	
Total Billings			2,932.49	29,053.47	31,985.96	
Lin	135/7/				36,500.00	
Re	maining				4,514.04	
				Phase Subtotal Amount Due this Invoice		\$2,932.49
						\$2,932.49
		Total	Prior	Current		
Billings to Date		175,989,93	173.057.44	2.932.49		

Thank you. We appreciate the opportunity to serve you.

Accounts Receivable Inquiry: ar@snyder-associates.com

Project Manager: John Haldeman



December 28, 2018

Mr. Matt Ahrens, P.E. City of Ankeny 220 W. First Street Ankeny, Iowa 50023

RE:

NE DELAWARE AVENUE PEDESTRIAN BRIDGE AND SIDEWALK CONNECTION

PROGRESS REPORT NO. 20 S&A PROJECT NO. 117.0513.01

Dear Mr. Ahrens:

This is the twentieth progress report for the above referenced project and covers work through December 13, 2018. Work this period includes construction administration, observation, testing coordination, and staking for Phase 1 Pedestrian Bridge; and Final Plan Preparation for Phase 2 Sidewalk Connection

Work this period includes earthwork, pile driving, and pouring the abutments. Through December 21, 2018, 46 of 50 working days have been used. We are coordinating the removal of the temporary barrier rail and traffic control in advance of winter weather. The contractor anticipates the bridge will be ready for delivery at the end of the month; however, the bridge will not be installed until a decent weather window is in place for the bridge installation and deck pour. The bridge installation will occur in the Spring 2019.

We are preparing Final Plan Documents for Phase 2 submittal by January 10, 2018.

We look forward to continuing working for the City and with you on this important project. Should you have any questions on this update, please feel free to contact me. We will be in attendance at the January 7, 2019, council meeting to answer any questions regarding this invoice.

Sincerely,

SNYDER & ASSOCIATES, INC.

Mark A. Land, P.E., CFM

Vice President

Enclosures

cc: John Haldeman, P.E., Snyder & Associates, Inc.