

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT



Project Title: South Ankeny Boulevard Fiber Optic Relocation
Contractor: Communication Innovators
Address: 1301 NE 56th St, PO Box 57037, Pleasant Hill, Iowa 50317
Finance Budget Code: 965.3965.4288 **Finance Project #** 965.4288
Vendor Project or Invoice #: NA **PO #** NA
Original Contract Date: March 4, 2019 **Vendor #** 9340

Date of Council Meeting: June 17, 2019 **PAYMENT REQUEST #** 2 & Final
PAYMENT PERIOD: From: April 27, 2019 Through: May 24, 2019

Contract Summary

Original Contract Amount:	\$	155,081.80	
Net change by Change Orders:	\$	(4,606.44)	
Contract Amount to Date: (line 1 ± 2)	\$	150,475.36	
Total completed and stored to date:	\$	150,475.36	
Retainage: 5 % of Completed Work:	\$	7,523.77	
Total Earned less Retainage:	\$	142,951.59	
Less previous applications for payment:	\$	102,779.08	
SUBTOTAL	\$		40,172.51

OTHER CHARGES (Attach an itemized list) \$ -

CURRENT PAYMENT DUE \$ 40,172.51

Balance to finish, including retainage: \$ 7,523.77

Contract Time Remaining (If applicable) - Working Days

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all the amounts have been paid by the Contractor for work for which previous Certificate(s) for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Construction Contractor Approval: Communication Innovators
 Signature: [Signature] Firm Name: _____ Date: 6-10-19

Engineer / Consultant Approval:
 Signature: _____ Firm Name: _____ Date: _____

City of Ankeny Staff Approval:
 Signature: Leslie Hart Date: 6/10/19

Submit to: Leslie Hart, P.E. - Traffic Engineering Manager - Public Works Department
E-mail: LHart@AnkenyIowa.gov **Phone:** (515) 963-3548 **Fax:** (515) 963-3535

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT

CONTRACT PRICE DETAIL

ITEM NO.	DESCRIPTION (Include Change Order # if Applicable)	UNITS	ORIGINAL PROPOSED QUANTITY	QUANTITY CHANGE (BY CHANGE ORDER)	TOTAL QUANTITY	UNIT PRICE	EXTENDED PRICE	QUANTITY COMPLETE	VALUE OF COMPLETED WORK	REMAINING QUANTITY	PERCENT COMPLETE
1	2" HDPE Conduit - City (Install Only)	LF	3,900.00	(104.00)	3,796.00	\$ 9.00	\$ 34,164.00	3,796.00	\$ 34,164.00	-	100.00%
2	2" HDPE Conduit - School (Install Only)	LF	3,020.00	(82.00)	2,938.00	\$ 9.00	\$ 26,442.00	2,938.00	\$ 26,442.00	-	100.00%
3	Fiber Optic Cable 96 CT SM - City (Install Only)	LF	24,720.00	(2,746.00)	21,974.00	\$ 1.29	\$ 28,346.46	21,974.00	\$ 28,346.46	-	100.00%
4	Fiber Optic Cable 96 CT SM - School (Install Only)	LF	6,000.00	(90.00)	5,910.00	\$ 1.29	\$ 7,623.90	5,910.00	\$ 7,623.90	-	100.00%
5	Splice - City	EA	312.00		312.00	\$ 28.00	\$ 8,736.00	312.00	\$ 8,736.00	-	100.00%
6	Splice - School	EA	204.00	12.00	216.00	\$ 28.00	\$ 6,048.00	216.00	\$ 6,048.00	-	100.00%
7	Splice Case - City	EA	7.00		7.00	\$ 875.00	\$ 6,125.00	7.00	\$ 6,125.00	-	100.00%
8	Splice Case - School	EA	3.00		3.00	\$ 875.00	\$ 2,625.00	3.00	\$ 2,625.00	-	100.00%
9	Handhole Type I Salvaged, Removed & Relocate - City	EA	1.00		1.00	\$ 1,075.00	\$ 1,075.00	1.00	\$ 1,075.00	-	100.00%
10	Handhole Type III, 24" x 36" - City (Install Only)	EA	8.00		8.00	\$ 575.00	\$ 4,600.00	8.00	\$ 4,600.00	-	100.00%
11	Handhole Type III, 24" x 36" - School (Install Only)	EA	5.00		5.00	\$ 575.00	\$ 2,875.00	5.00	\$ 2,875.00	-	100.00%
12	Handhole Type III, 30" x 48" - City (Install Only)	EA	3.00		3.00	\$ 700.00	\$ 2,100.00	3.00	\$ 2,100.00	-	100.00%
13	Remove and Spool Fiber Optic Cable - City	LS	1.00		1.00	\$ 7,950.00	\$ 7,950.00	1.00	\$ 7,950.00	-	100.00%
14	Remove and Spool Fiber Optic Cable - School	LS	1.00		1.00	\$ 4,500.00	\$ 4,500.00	1.00	\$ 4,500.00	-	100.00%
15	Mobilization	LS	1.00		1.00	\$ 3,125.00	\$ 3,125.00	1.00	\$ 3,125.00	-	100.00%
16	Traffic Control	LS	1.00		1.00	\$ 3,750.00	\$ 3,750.00	1.00	\$ 3,750.00	-	100.00%
17	Change Order #1, Item #6	LS	-	1.00	1.00	\$ 390.00	\$ 390.00	1.00	\$ 390.00	-	100.00%
18					-		\$ -		\$ -	-	0.00%
19					-		\$ -		\$ -	-	0.00%
20					-		\$ -		\$ -	-	0.00%
21					-		\$ -		\$ -	-	0.00%
22					-		\$ -		\$ -	-	0.00%
23					-		\$ -		\$ -	-	0.00%
24					-		\$ -		\$ -	-	0.00%
25					-		\$ -		\$ -	-	0.00%
26					-		\$ -		\$ -	-	0.00%
27					-		\$ -		\$ -	-	0.00%
28					-		\$ -		\$ -	-	0.00%
29					-		\$ -		\$ -	-	0.00%
30					-		\$ -		\$ -	-	0.00%
31					-		\$ -		\$ -	-	0.00%
32					-		\$ -		\$ -	-	0.00%
33					-		\$ -		\$ -	-	0.00%
34					-		\$ -		\$ -	-	0.00%
35					-		\$ -		\$ -	-	0.00%
36					-		\$ -		\$ -	-	0.00%
37					-		\$ -		\$ -	-	0.00%
38					-		\$ -		\$ -	-	0.00%
39					-		\$ -		\$ -	-	0.00%
40					-		\$ -		\$ -	-	0.00%
41					-		\$ -		\$ -	-	0.00%
42					-		\$ -		\$ -	-	0.00%
43					-		\$ -		\$ -	-	0.00%
44					-		\$ -		\$ -	-	0.00%
45					-		\$ -		\$ -	-	0.00%
46					-		\$ -		\$ -	-	0.00%
47					-		\$ -		\$ -	-	0.00%
48					-		\$ -		\$ -	-	0.00%
49					-		\$ -		\$ -	-	0.00%
50					-		\$ -		\$ -	-	0.00%
51					-		\$ -		\$ -	-	0.00%
52					-		\$ -		\$ -	-	0.00%
53					-		\$ -		\$ -	-	0.00%
54					-		\$ -		\$ -	-	0.00%
55					-		\$ -		\$ -	-	0.00%
56					-		\$ -		\$ -	-	0.00%
57					-		\$ -		\$ -	-	0.00%
58					-		\$ -		\$ -	-	0.00%
59					-		\$ -		\$ -	-	0.00%
60					-		\$ -		\$ -	-	0.00%
61					-		\$ -		\$ -	-	0.00%
62					-		\$ -		\$ -	-	0.00%
63					-		\$ -		\$ -	-	0.00%
64					-		\$ -		\$ -	-	0.00%
65					-		\$ -		\$ -	-	0.00%
66					-		\$ -		\$ -	-	0.00%
67					-		\$ -		\$ -	-	0.00%
68					-		\$ -		\$ -	-	0.00%
69					-		\$ -		\$ -	-	0.00%
70					-		\$ -		\$ -	-	0.00%
71					-		\$ -		\$ -	-	0.00%
72					-		\$ -		\$ -	-	0.00%
73					-		\$ -		\$ -	-	0.00%
74					-		\$ -		\$ -	-	0.00%
75					-		\$ -		\$ -	-	0.00%

TOTAL CONTRACT AND VALUE OF WORK COMPLETED TO DATE

\$ 150,475.36

\$ 150,475.36

0.00%

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT

Previous Applications for Payment

No.	Date	Amount
1	May 6, 2019	\$ 102,779.08
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		
25		
26		
27		
28		
29		
30		
31		
32		
33		
34		
35		

Previous Applications for Payment

No.	Date	Amount
36		
37		
38		
39		
40		
41		
42		
43		
44		
45		
46		
47		
48		
49		
50		
51		
52		
53		
54		
55		
56		
57		
58		
59		
60		
61		
62		
63		
64		
65		
66		
67		
68		
69		
70		

TOTAL \$ 102,779.08

Record of Change Orders

No.	Date	Amount
1	June 17, 2019	\$ (4,606.44)
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		
25		

TOTAL \$ (4,606.44)

Contract Time Remaining

Contract Period:	Working Days
Original Contract Date:	
Original Contract Time:	
Added by Change Order:	
Contract Time to Date:	-
Time Used to Date:	
Contract Time Remaining:	-