
APPLICATION FOR PARTIAL PAYMENT OF CONTRACT



Date Printed: 10/24/2019

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT

#	Date	Amount
1	5/24/2017	\$ 7,905.42
2	6/21/2017	\$ 22,822.87
3	7/26/2017	\$ 8,378.06
4 _	8/22/2017	\$ 16,419.32
5 _	9/25/2017	\$ 15,665.50
6 -	10/25/2017	\$ 10,186.50
7	11/21/2017	\$ 17,175.00
8 –	12/19/2017	\$ 8,001.85
9 -	1/23/2018	\$ 18,663.88
0	2/22/2018	\$ 4,111.14
11 -	3/21/2018	\$ 1,686.70
12	4/25/2018	\$ 1,001.00
13	5/24/2018	\$ 1,154.00
14	6/22/2018	\$ 5,709.50
15	7/26/2018	\$ 4,030.50
16	8/23/2018	\$ 10,780.99
17 -	9/20/2018	\$ 5,518.30
18	10/25/2018	\$ 5,051.09
19	11/20/2018	\$ 8,795.82
20 _	12/27/2018	\$ 2,932.49
21	1/24/2019	\$ 2,586.75
22	3/21/2019	\$ 1,915.76
23	7/24/2019	\$ 32,013.32
4	8/23/2019	\$ 19,075.51
25	9/25/2019	\$ 6,919.06
26	A COMPANIES OF THE STATE OF THE	
7 -		
8	1000	
9 -		
0 -		
1 -		
32		
3 -		
14		
5 -		
6		
7 -		
88 -		
9 -		
0 -		
1 -		
2 -		
13		
14		
15		
46		
17		

#	Date	Amount
1		
2		
6		
54		
55		
6	¥	
7		
8		
59		
60		
31		
32		
33 —		
34 —		
35		
66		
37		
88		
i9 —		
70 —		
71		
72		
73 —		
74 —		
75		
₇₆ —		
77 —		
78		
79 —		
$\frac{1}{100}$ $-$		
31 —		
32 —		Market
33 —		
- 34 —		
35 —		
36 36		
36 37		
88		
39 —		
90 —		
91		
$\frac{92}{12}$ —		
93		
94		
95		
96		
97		
98		
99 —		

#	Date			Amount		
1		6/4/2018	\$	36,500.00		
2		7/1/2019	\$	70,120.00		
3						
4						
5						
247019						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16	V 100					
17						
18						
19						
20						

Contract Time Remaining:	
CONTRACT PERIOD:	CLICK TO CHOOSE
Original Contract Date:	May 15, 2017
Original Contract Time:	
Added by Change Order:	
Contract Time to Date:	0
Time Used to Date:	
Contract Time Remaining:	0

106,620.00

TOTAL

TOTAL

\$

238,500.33



WISCONSIN IOWA | MISSOURI | NEBRASKA | SOUTH DAKOTA

INVOICE FOR PROFESSIONAL SERVICES

October 24, 2019

Jim Haberichter P.E. City of Ankeny 220 W. First Street Ankeny, IA 50023-1751

Invoice No:

117.0513.01 - 26

Reference:

Finance Budget Code: 942.3942.4210

Finance Project Code: 942.4210

Vendor Code: 990

Project

117.0513.01

NE Delaware Ave Ped Bridge and Sidewalk Connection

Professional Services through October 17, 2019

Contract Date 5/15/17 Budget \$144,250 Amendment 1 \$36,500 Amendment 2 \$70,120

Basic Services

Budget \$132,540

Billing Limits Total Billings Limit

Current

0.00

Prior

To-Date

132,519.44 132,519.44 132,540.00

20.56

Phase Subtotal

0.00

0.00

Additional Services

Remaining

Budget \$19,360

Billing Limits Total Billings Limit

Remaining

Current

0.00

Prior 19,355.53 To-Date

19,355.53 19,360.00

4.47

Phase Subtotal

Construction Services

Budget \$45,650

Billing Limits Total Billings Limit

Current 0.00

Prior

45,645.34

To-Date

45,645.34 45,650.00

4.66

Phase Subtotal

0.00

Construction Services Phase 2

Remaining

Budget \$41,100

Hours Rate Amount 246.25 197.00 1.25 Principal Engineer 862,50 6.25 138.00 Engineer V 562.50 4.50 125.00 Lead Technician 8.50 943.50 111.00 Technician VIII

REMIT TO: SNYDER & ASSOCIATES, INC.

Mailing: PO Box 1159 | Ankeny, IA 50021 Obusinale 2777 CIM Couder Blud | Ankanu IA 50072 p: 888-964-2020 | f: 515-964-7938 Federal E.I.N. 42-1379015 SNIVDER_ASSOCIATES COM

Project	117,0513.01	Ank-NEDelaw	areAvePedBridge		Invoice	26
Technic	cian IV		1.25	5 76,00	95.00	
Technic	cian II		1.25		70.00	
	Total Servic		23.00	0	2,779.75	
	Total Servi	ces				2,779.75
Fleet Mileag	je					
						46.98
Billing Lim	its		Current	Prior	To-Date	
Total B	illings		2,826.73	29,328.32	32,155.05	
Lin					41,100.00	
Re	maining				8,944.95	
				Phase Subtotal		\$2,826.73
	on Services Phase 3 and Construction Services	s Phase 3				
Budget \$12,2	220					
Billing Lim	its		Current	Prior	To-Date	
Total B	illings		0.00	11,651.70	11,651.70	
Lin	nit				12,220.00	
Re	maining				568,30	
2				Phase Subtotal		0.00
				Amount Due this	Invoice	\$2,826.73
		Total	Prior	Current		
Billings to	Date	241,327.06	238,500.33	2,826.73		

Thank you. We appreciate the opportunity to serve you.

Accounts Receivable Inquiry: ar@snyder-associates.com

Project Manager: John Haldeman



October 24, 2019

Mr. Jim Haberichter, P.E. City of Ankeny 220 W. First Street Ankeny, Iowa 50023

RE:

NE DELAWARE AVENUE PEDESTRIAN BRIDGE AND SIDEWALK

CONNECTION

PROGRESS REPORT NO. 26 S&A PROJECT NO. 117.0513.01

Dear Mr. Haberichter:

This is the twenty-sixth progress report for the above referenced project and covers work between September 19, 2019, and October 17, 2019. This invoice includes work on all three phases and is summarized as follows:

NE Delaware Avenue Pedestrian Bridge (Phase 1 - 2018-19 Construction): This Phase of the project is complete and final reimbursement from the DOT to the City for TAP funds should be complete.

NE Delaware Avenue Sidewalk Connection Project (Phase 2 – 2019 Construction): Work this period includes construction administration, and observation. The Contractor commenced construction on July 11, 2019, and all work except final site stabilization and seeding is complete at this time. The sidewalk is open and working days have been suspended. Rain and unsuitable site conditions have prevented the final seed bed preparation from completing. A punch list has been prepared.

<u>NE Delaware Avenue and NE 18th Street Pedestrian Improvements Project (Phase 3 – 2019 Construction)</u>: Work this period includes construction services. Construction activity is complete. Per contract, the project was fully complete by August 9, 2019 excepting seeding which is to be constructed with the Sidewalk Connection project. Seed bed preparation and seeding have been delayed due to weather as discussed above. Final punch list completion is pending. Through this invoice period, we have spent 95% of our construction services.

Please note all of our services associated with the Final Design and Construction Services for the Phase 3 Project is listed under this surname on the last page of the invoice.

October 24, 2019 NE Delaware Avenue Projects Page 2

We look forward to continuing working for the City and with you on this important project. Should you have any questions on this update, please feel free to contact me. We will be in attendance at the November 4, 2019, council meeting to answer any questions regarding this invoice.

Sincerely,

SNYDER & ASSOCIATES, INC.

Mark A. Land, P.E., CFM

Vice President

Enclosures

cc: John Haldeman, P.E., Snyder & Associates, Inc.