



Project Title: Tradition Park Stormwater Detention Basin Flood Repair
Contractor: JEO Consulting Group, Inc.
Address: 1615 SW Main Street, Suite 205, Ankeny, IA 50023
Finance Budget Code: 687.3687.4210 **Finance Project Code:** 687.4210
Vendor Project or Invoice #: 181798.00 **PO #**
Original Contract Date: January 7, 2019 **Vendor #** 7827

Date of Council Meeting 12/02/19 **PAYMENT REQUEST #** 9
From: 10/05/19 through: 11/08/19

Contract Summary

Original Contract Amount:	\$	73,400.00	
Net change by Change Orders:	\$	41,500.00	
Contract Amount to Date: (line 1 ± 2)	\$	114,900.00	
Total completed and stored to date:	\$	86,697.50	
Retainage: 0 % of Completed Work:	\$	-	
Total Earned less Retainage:	\$	86,697.50	
Less previous applications for payment:	\$	76,565.00	
SUBTOTAL	\$		10,132.50

OTHER CHARGES

CURRENT PAYMENT DUE \$ 10,132.50

Balance to finish, including retainage: \$ 28,202.50

Contract Time Remaining (if applicable) - WORKING DAYS

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all the amounts have been paid by the Contractor for work for which previous Certificate(s) for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Construction Contractor Approval:

Firm Name

Signature

Date

Engineer/Consultant Approval: JEO Consulting Group, Inc.

Firm Name

Signature

November 13, 2019

Date

City of Ankeny Staff Approval

Signature

Date

November 13, 2019

Submit to:
Email: **Phone:** **Fax:**

Previous Applications for Payment

#	Date	Amount
1	3/4/2019	\$ 28,892.50
2	4/1/2019	\$ 9,722.50
3	5/6/2019	\$ 15,750.00
4	6/3/2019	\$ 1,960.00
5	8/5/2019	\$ 14,113.75
6	9/2/2019	\$ 2,115.00
7	10/7/2019	\$ 1,406.25
8	11/4/2019	\$ 2,605.00
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		
25		
26		
27		
28		
29		
30		
31		
32		
33		
34		
35		
36		
37		
38		
39		
40		
41		
42		
43		
44		
45		
46		
47		
48		
49		
50		

TOTAL \$ 76,565.00

#	Date	Amount
51		
52		
53		
54		
55		
56		
57		
58		
59		
60		
61		
62		
63		
64		
65		
66		
67		
68		
69		
70		
71		
72		
73		
74		
75		
76		
77		
78		
79		
80		
81		
82		
83		
84		
85		
86		
87		
88		
89		
90		
91		
92		
93		
94		
95		
96		
97		
98		
99		
100		

Record of Change Orders

#	Date	Amount
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
TOTAL		\$ -

Contract Time Remaining:

CONTRACT PERIOD:	
Original Contract Date:	January 7, 2019
Start Date:	N/A
Contract Working Days:	0
Added by Change Order:	0
Contract Time to Date:	#VALUE!
Time Used to Date:	#VALUE!
Contract Time Remaining:	



Engineering | Architecture | Surveying | Planning

Invoice

November 13, 2019

Project No: R181798.00

Invoice No: 113145

Invoice Amount: 10,132.50

Amy Bryant
City of Ankeny
220 W 1st Street
Ankeny, IA 50023

Project Manager Scott Port

Project R181798.00

Ankeny Tradition Park Stormwater Detention Basin Flood Repair Project

Professional Services through November 8, 2019

	Contract Amount	Percent Complete	Billed-to-Date	Previous Billing	Current Billing
Hourly to a Maximum Phase(s)					
Project Administration and Management	\$8,000.00		\$8,000.00	\$8,000.00	0.00
Topographic Survey	\$3,400.00		\$3,400.00	\$3,400.00	0.00
Geotechnical Engineering	\$3,960.00		\$3,960.00	\$3,960.00	0.00
Staking	\$540.00		\$540.00	\$540.00	0.00
Preliminary Design	\$24,300.00		\$24,300.00	\$24,300.00	0.00
Project Information Meeting	\$2,400.00		\$2,400.00	\$2,400.00	0.00
Final Design	\$23,100.00		\$23,100.00	\$23,100.00	0.00
Permitting Services	\$5,200.00		\$5,200.00	\$5,200.00	0.00
Bidding Phase Services	\$2,500.00		\$2,497.50	\$2,497.50	0.00
Construction Services	\$41,500.00		\$13,300.00	\$3,167.50	\$10,132.50
Total	\$114,900.00		\$86,697.50	\$76,565.00	\$10,132.50
Total Amount Due Upon Receipt					\$10,132.50

Email Invoice to: ABryant@Ankenylowa.gov

JEO CONSULTING GROUP INC
JEO ARCHITECTURE INC

p. 402.443.4661
f. 402.443.3508

142 West 11th Street
PO Box 207
Wahoo, NE 68066

jeo.com



November 13, 2019

Ms. Amy Bryant, PE
Environmental Engineer
City of Ankeny
220 West First Street
Ankeny, IA 50023

RE: Tradition Park Stormwater Detention Basin Flood Repair Project
Progress Report No. 9
JEO Project No. 181798.00

Dear Ms. Bryant:

This is the ninth progress report for the above referenced project and covers work through November 8, 2019. Work related to this project through this period includes construction administration, construction survey, and construction observation.

The Contractor has finished the floor of the box culvert and will be working on the walls and top of the box culvert over the next few weeks. The Contractor has completed 17 of the 70 working days with 20% of the project completed.

We're excited to continue to work with the City of Ankeny on this important project. Feel free to contact me if you have any questions about the attached invoice.

Sincerely,

Scott E. Port, P.E.
Project Manager

Enclosures