APPLICATION FOR PARTIAL PAYMENT OF CONTRACT

Project Title: Uptown Parking Improveme									
city of	Contractor:	M	MSA Professional Services, Inc.						
Ankeny	Address: 1555 SE Delaware Avenue, Suite F Ankeny, IA 50021								
beinging it all together				75.3975.4210 Finance Pr		100////		975.4210	
		ect or Invoice	#:			PO#			
	Original Con			8/2022		dor#	6	447	
Date of Council Meeting:	Mav	1, 2023			PAYMENT F	REQUES	 ST #	3	
g.		ENT PERIOD:	From:	March 11, 2023 Thro				15, 2023	
						Ŭ —			
Contract Summary									
Original Contract Amount:		\$	41,710.00						
Net change by Change Orde	rs:	\$	47,200.00	-					
Contract Amount to Date: (line			,	- \$	88,910.00)			
Contract / infoant to Bate. (iiii	0 1 ± 2)			<u> </u>	00,010.0	_			
Total completed and stored to	o date:	\$	63,535.00						
Retainage: 0 % of Com	pleted Work:	\$	=	-					
Total Earned less Retainage:		-		- \$	63,535.0)			
Less previous applications fo				\$	33,260.00	_			
SUBTOTAL	, paymona					\$		30,275.00	
000101712									
OTHER CHARGES (Attach an	itemized list)					\$		_	
OTTIET OTHER OLD VIII OUT OF	iterrized listy								
CURRENT PAYMENT DUE						\$		30,275.00	
Balance to finish, including re	etainage:			\$	25,375.0)			
	3			<u> </u>	**************************************	_			
Contract Time Remaining (If	applicable)		_	Workir	ng Days				
	,	-		_	,				
The undersigned Contractor certifies that									
in accordance with the Contract Documer payments received from the Owner, and t				or work for wi	nich previous Certificate	s) for Payn	ient were is	sued and	
Construction Contractor App.	roval:			Not A	pplicable				
	Firm Nar	ne							
Signature						Date			
Engineer / Consultant Approv			MSA	Profession	onal Services, Inc	3.			
Michole Sungre	MV Firm Nar	ne					04/40	2000	
Signature						Date	04/19/	2023	
City of Ankeny Staff Approva	l:								
0								F281	
Leseicha	i C					4	12012	3	
Signature					N N	Date			
Submit to:			rt, Traffic Ei				/ - / - 1	200 0505	
E-mail: LHart@	ankenyiowa.g	<u>ov</u>	Phone:	(515) 96	03-3548	Fax: _	(515) 9	963-3535	

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT

Duarriana	Applications	fau Dannes and
Previous	Applications	for Pavment

No.	Date	Amount
1	January 3, 2023	\$ 26,710.00
2	March 1, 2023	\$ 26,710.00 \$ 6,550.00
2 3 4 5 6 7 8 9		,
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
11 12 13 14 15		
15		
16		
17		
18		
19		
20		
21		
22		
21 22 23 24 25		
24		
25		
26		
27		
28		
29		
30		
31		
32		
33		
34		
35		

Previous	Annlicat	ione for	Daymont
rievious	ADDIIGAI	IOHS TOL	Pavilleill

No.	Date	Amount
36		
37		
38		
39		
40		
41		
42		
43		
44		
45		
46		
47		
48		
49		
50		
51		
52		
53		
54		
55		
56		
57		
58		
59		
60		
61		
62		
63		
64		
65		
66		
67		
68		
69		
70		

Record of Change Orders

No.	Date	Amount
1	March 20, 2023	\$ 47,200.00
2		
3		
4		
2 3 4 5 6		
6		
7 8		
8		
9		
10		
11		
12		
12 13 14 15		
14		
15		
16		
17		
18		
19		
20		
21		
22		
20 21 22 23 24		
24		
25		

TOTAL	\$ 47,200.00

TOTAL \$ 33,260.00

Contract Time Remaining	
Contract Period:	Working Days
Original Contract Date:	
Original Contract Time:	
Added by Change Order:	
Contract Time to Date:	-
Time Used to Date:	S-
Contract Time Remaining:	
the property of the party of the second of the	



1555 SE Delaware Ave Suite F Ankeny, IA 50021

P (515) 964-1920 TF (800) 844-4122 F (515) 964-4003

www.msa-ps.com

April 19, 2023

Leslie Hart, Traffic Engineering Manager City of Ankeny 1210 NW Prairie Ridge Drive Ankeny, IA 50023

Re:

Uptown Parking Improvements

Project # 09085056

Dear Ms. Hart:

Please find attached the Engineering Invoice #3 for work completed between March 5, 2023 and April 15, 2023. Please refer to the attached Project Update for a summary of the work completed to date. MSA has completed and submitted the preliminary plans submittal to the City on Apil 14th.

Please contact me if you have any questions regarding the information in this submittal. We appreciate the opportunity to work with the City of Ankeny and look forward to a successful project.

Sincerely,

MSA Professional Services, Inc.

Michale Sungren

Nichole Sungren, P.E. Project Manager

nes Enc.

CONTACT INFORMATION:

Nichole Sungren

Phone: (515) 964-1920 nsungren@msa-ps.com

DATE:

April 19, 2023

PROJECT NUMBER:

City of Ankeny: STR-21-006

MSA: 09085056



TASK 1: SURVEY/MAPPING

Task 1: 100% Complete

This task is complete.

TASK 2: CONCEPTUAL DESIGN

Task 2: 100% Complete

This task is complete.

TASK 3: PRELIMINARY DESIGN

Task 3: 100% Complete

This task is complete.

TASK 4: FINAL DESIGN

Task 4: 75% Complete

MSA prepared the plans for the Area for inclusion in the preliminary plan set for City staff review.

TASK 5: COMPETITIVE QUOTATION

Task 5: 0% Complete

No work has started on this task.



TASK 6: PROJECT ADMINISTRATION

Task 6: 60% Complete

MSA has coordinated with the City on project timeline and deliverable, reviewed City comments, and performed internal meetings to discuss City comments.

TASK 7: ADDITIONAL PRELIMINARY DESIGN

Task 7: 100% Complete

MSA has addressed the City comments from the previous submittal, coordinated with the utilities, coordinated with Ware Appliance, prepared and submitted the preliminary plans and cost estimate for City Staff review on April 14th.

TASK 8: ADDITIONAL FINAL DESIGN

Task 8: 0% Complete

No work has started on this task.

TASK 9: BIDDING

Task 9: 0% Complete

No work has started on this task.





Remit to: MSA Professional Services, Inc. 1230 South Boulevard Baraboo, WI 53913 INVOICE

PAYMENT DUE UPON RECEIPT OF INVOICE. INTEREST AT THE RATE OF 1.5% PER MONTH ON UNPAID BALANCE WILL BE ADDED TO YOUR NEXT STATEMENT.

For questions, contact: (800) 362-4505

City of Ankeny IA 410 West First Street Ankeny, IA 50023

April 20, 2023

Invoice No:

R09085056.0 - 3

00-50-203

Project Manager Client Liaison Nichole Sungren

Nichole Sungren

AMOUNT DUE THIS INVOICE:

\$30,275.00

Project

R09085056.0

Ankeny 2022 Uptown Parking Improvements

Professional Services from March 5, 2023 to April 15, 2023

Description	Contract Amount	Percent Complete	Amount Earned	Previous Invoices	This Invoice
Survey/Mapping	6,200.00	100.00	6,200.00	6,200.00	0.00
Conceptual Design	11,460.00	100.00	11,460.00	11,460.00	0.00
Preliminary Design	9,050.00	100.00	9,050.00	9,050.00	0.00
Final Design	7,100.00	75.00	5,325.00	3,550.00	1,775.00
Competitive Quotation	2,900.00	0.00	0.00	0.00	0.00
Project Admin	5,000.00	60.00	3,000.00	3,000.00	0.00
Addt'l Preliminary Design	28,500.00	100.00	28,500.00	0.00	28,500.00
Addt'l Final Design	18,000.00	0.00	0.00	0.00	0.00
Bidding	700.00	0.00	0.00	0.00	0.00
Total Fee	88,910.00		63,535.00	33,260.00	30,275.00

Total Fee

30,275.00

AMOUNT DUE THIS INVOICE:

\$30,275.00

For ACH notification, remit to:

ach@msa-ps.com

Account Number: 101065930

Routing Number: 075901590

Bank Information: Baraboo State Bank, 101 3rd Ave., PO Box 50., Baraboo, WI 53913, (608) 356-7703