

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT



Project Title: NE 36th Street Reconstruction- I-35 to NE Four Mile Drive
Contractor: Absolute Concrete Construction Inc.
Address: 1000 West 6th Avenue Slater, IA 50244
Finance Budget Code: 896.3896.4451 **Finance Project #** 896.4451
Vendor Project or Invoice #: **PO #**
Original Contract Date: April 14, 2022 **Vendor #** 4997

Date of Council Meeting: May 15, 2023 **PAYMENT REQUEST #** 10
PAYMENT PERIOD: From: December 7, 2022 Through: May 1, 2023

Contract Summary

Original Contract Amount:	\$	5,069,501.00	
Net change by Change Orders:	\$	366,736.03	
Contract Amount to Date: (line 1 ± 2)	\$	5,436,237.03	
Total completed and stored to date:	\$	4,366,992.13	
Retainage: 5 % of Completed Work:	\$	218,349.61	
Total Earned less Retainage:	\$	4,148,642.52	
Less previous applications for payment:	\$	4,000,505.79	
SUBTOTAL			\$ 148,136.73

OTHER CHARGES (Attach an itemized list) \$ -

CURRENT PAYMENT DUE \$ 148,136.73

Balance to finish, including retainage: \$ 1,287,594.51

Contract Time Remaining (If applicable) 51.50 Working Days

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all the amounts have been paid by the Contractor for work for which previous Certificate(s) for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.


Construction Contractor Approval: Absolute Concrete Construction Inc.

 **Signature** **Firm Name** **Date** 5/2/2023

Engineer / Consultant Approval: HR Green, Inc.

 **Signature** **Firm Name** **Date** 5/3/2023

City of Ankeny Staff Approval:

 **Signature** **Date** 5/3/2023

Submit to: Amy Quartell, P.E. - City Engineer
E-mail: AQuartell@Ankenylowa.gov **Phone:** (515) 965-6448 **Fax:** (515) 965-6448

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT

Previous Applications for Payment

No.	Date	Amount
1	June 6, 2022	\$ 45,670.77
2	July 5, 2022	\$ 5,766.50
3	July 19, 2022	\$ 110,721.55
4	August 1, 2022	\$ 298,620.34
5	August 15, 2022	\$ 132,339.47
6	September 7, 2022	\$ 501,647.50
7	October 3, 2022	\$ 592,991.19
8	November 7, 2022	\$1,810,935.60
9	January 3, 2023	\$ 501,812.87
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		
25		
26		
27		
28		
29		
30		
31		
32		
33		
34		
35		
36		
37		
38		
39		
40		
41		
42		
43		
44		
45		
46		
47		
48		
49		
50		
51		
52		
53		
54		
55		
56		
57		
58		
59		
60		

Previous Applications for Payment

No.	Date	Amount
61		
62		
63		
64		
65		
66		
69		
70		
71		
72		
73		
74		
75		
76		
77		
78		
79		
80		
81		
82		
83		
84		
85		
86		
87		
88		
89		
90		
91		
92		
93		
94		
95		
96		
97		
98		
99		
100		
101		
102		
103		
104		
105		
106		
107		
108		
109		
110		
111		
112		
113		
114		
115		
116		
117		
118		
119		
120		

TOTAL \$ 4,000,505.79

Record of Change Orders

No.	Date	Amount
1	August 1, 2022	\$ 16,489.00
2	October 3, 2022	\$ 4,468.75
3	November 7, 2022	\$ 305,180.70
4	December 7, 2022	\$ 40,597.58
5	May 15, 2023	
6		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		
25		
26		
27		
28		
29		
30		
31		
32		
33		
34		
35		
36		
37		
38		
39		
40		
41		
42		
43		
44		
45		
46		
47		
48		
49		
50		

TOTAL \$ 366,736.03

Contract Time Remaining

Contract Period:	Working Days
Original Contract Date:	
Original Contract Time:	190.00
Added by Change Order:	
Contract Time to Date:	190.00
Time Used to Date:	138.50
Contract Time Remaining:	51.50

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT

CONTRACT PRICE DETAIL

ITEM NO.	DESCRIPTION (Include Change Order # if Applicable)	UNITS	ORIGINAL PROPOSED QUANTITY	QUANTITY CHANGE (BY CHANGE ORDER)	TOTAL QUANTITY	UNIT PRICE	EXTENDED PRICE	QUANTITY COMPLETE	VALUE OF COMPLETED WORK	TOTAL QTY PREVIOUS PERIOD	TOTAL VALUE PREVIOUS PERIOD	REMAINING QUANTITY	PERCENT COMPLETE
DIVISION 2- EARTH/WORK													
2.01	Clearing and Grubbing	LS	1.00		1.00	\$ 8,000.00	\$ 8,000.00	1	\$ 8,000.00	1.00	\$ 8,000.00	-	100.00%
2.02	Topsoil, On-Site	CY	3,577.00		3,577.00	\$ 10.00	\$ 35,770.00	0	\$ -	0.00	\$ -	3,577.00	0.00%
2.03	Topsoil, Off-Site	CY	1,649.00		1,649.00	\$ 15.00	\$ 24,735.00	0	\$ -	0.00	\$ -	1,649.00	0.00%
2.04	Excavation, Class 10, Import	CY	8,208.00		8,208.00	\$ 8.00	\$ 65,664.00	0	\$ -	0.00	\$ -	8,208.00	0.00%
2.05	Excavation, Class 10, Roadway and Borrow	CY	12,832.00		12,832.00	\$ 8.00	\$ 102,656.00	12954.8	\$ 103,638.40	12954.80	\$ 103,638.40	(122.80)	100.96%
2.06	Subgrade Preparation, 6"	SY	13,830.00		13,830.00	\$ 1.50	\$ 20,745.00	21071.2	\$ 31,606.80	21071.20	\$ 31,606.80	(7,241.20)	152.36%
2.07	Subgrade Preparation, 9"	SY	10,488.00		10,488.00	\$ 3.00	\$ 31,464.00	0	\$ -	0.00	\$ -	10,488.00	0.00%
2.08	Subbase, Modified, 6"	SY	24,318.00		24,318.00	\$ 12.00	\$ 291,816.00	35226.6	\$ 422,719.20	26024.40	\$ 312,292.80	(10,908.60)	144.86%
2.09	Subbase, Modified, Asphalt Millings, 3"	SY	513.00		513.00	\$ 9.00	\$ 4,617.00	513	\$ 4,617.00	513.00	\$ 4,617.00	-	100.00%
2.10	Removal of Structure, Concrete Footing of Highway Sign	EA	6.00		6.00	\$ 1,000.00	\$ 6,000.00	6	\$ 6,000.00	6.00	\$ 6,000.00	-	100.00%
2.11	Removal of Known Pipe Culvert, CMP, 12"- 24" Dia.	LF	252.00		252.00	\$ 21.00	\$ 5,292.00	252	\$ 5,292.00	163.00	\$ 3,423.00	-	100.00%
2.12	Removal of Known Pipe and Conduit, Subdrain, PVC, 6" Dia.	LF	663.00		663.00	\$ 15.00	\$ 9,945.00	0	\$ -	0.00	\$ -	663.00	0.00%
2.13	Compaction Testing	LS	1.00		1.00	\$ 10,000.00	\$ 10,000.00	0	\$ -	0.00	\$ -	1.00	0.00%
2.14	Below Grade Excavation (Core Out)	CY	100.00		100.00	\$ 8.00	\$ 800.00	0	\$ -	0.00	\$ -	100.00	0.00%
2.15	Granular Surfacing, 3" Recycled Concrete, 5" Depth	TON	130.00		130.00	\$ 35.00	\$ 4,550.00	68.8	\$ 2,408.00	68.80	\$ 2,408.00	61.20	52.92%
2.16	Locating and Repairing Field Tile	STA	30.00		30.00	\$ 2,200.00	\$ 66,000.00	0	\$ -	0.00	\$ -	30.00	0.00%
2.17	SUBGRADE STABILIZATION MAT'L, POLYMER GRID	SY		2,998.00	2,998.00	\$ 5.50	\$ 16,489.00	2998	\$ 16,489.00	2998.00	\$ 16,489.00	-	100.00%
2.18	Tree Removal	EA		6,050.00	6,050.00	\$ 1.00	\$ 6,050.00	6050	\$ 6,050.00	6050.00	\$ 6,050.00	-	100.00%
DIVISION 3 - TRENCH EXCAVATION AND BACKFILL													
3.01	Trench Compaction Testing	LS	1.00		1.00	\$ 10,000.00	\$ 10,000.00	1.00	\$ 10,000.00	1.00	\$ 10,000.00	-	100.00%
DIVISION 4- SEWERS AND DRAINS													
4.01	Sanitary Sewer Gravity Main, Trenched, PVC, 12"	LF	161.00		161.00	\$ 130.00	\$ 20,930.00	161	\$ 20,930.00	161.00	\$ 20,930.00	-	100.00%
4.02	Storm Sewer, Trenched, RCP, 2000D (Class II), 15" Dia.	LF	679.00		679.00	\$ 94.00	\$ 63,826.00	679	\$ 63,826.00	679.00	\$ 63,826.00	-	100.00%
4.03	Storm Sewer, Trenched, RCP, 2000D (Class II), 18" Dia.	LF	696.00		696.00	\$ 96.00	\$ 66,816.00	688	\$ 66,048.00	688.00	\$ 66,048.00	8.00	98.85%
4.04	Storm Sewer, Trenched, RCP, 2000D (Class II), 24" Dia.	LF	225.00		225.00	\$ 121.00	\$ 27,225.00	225	\$ 27,225.00	225.00	\$ 27,225.00	-	100.00%
4.05	Storm Sewer, Trenched, RCP, 2000D (Class II), 30" Dia.	LF	216.00		216.00	\$ 158.00	\$ 34,128.00	216	\$ 34,128.00	216.00	\$ 34,128.00	-	100.00%
4.06	Storm Sewer, Trenched, RCP, 2000D (Class II), 36" Dia.	LF	763.00		763.00	\$ 200.00	\$ 152,600.00	763	\$ 152,600.00	763.00	\$ 152,600.00	-	100.00%
4.07	Removal of Storm Sewer, RCP, 15" Dia.	LF	528.00		528.00	\$ 32.00	\$ 16,896.00	476	\$ 15,232.00	476.00	\$ 15,232.00	52.00	90.15%
4.08	Pipe Culvert, Trenched, RCP, 2000D (Class II), 24" Dia.	LF	166.00		166.00	\$ 146.00	\$ 24,236.00	166	\$ 24,236.00	166.00	\$ 24,236.00	-	100.00%
4.09	Pipe Culvert, Trenched, Low Clearance RCP, 2000D (Class II), 44" x 22"	LF	188.00		188.00	\$ 271.00	\$ 50,948.00	188	\$ 50,948.00	188.00	\$ 50,948.00	-	100.00%
4.10	Pipe Apron, RCP, 24" Dia.	EA	4.00		4.00	\$ 2,700.00	\$ 10,800.00	4	\$ 10,800.00	4.00	\$ 10,800.00	-	100.00%
4.11	Pipe Apron, RCP, 36" Dia.	EA	1.00		1.00	\$ 4,500.00	\$ 4,500.00	1	\$ 4,500.00	1.00	\$ 4,500.00	-	100.00%
4.12	Pipe Apron, RCAP, Type 1, 44" x 27"	EA	4.00		4.00	\$ 4,700.00	\$ 18,800.00	4	\$ 18,800.00	4.00	\$ 18,800.00	-	100.00%
4.13	Footing for Concrete Apron, RCP, 24" Dia.	EA	4.00		4.00	\$ 715.00	\$ 2,860.00	4	\$ 2,860.00	4.00	\$ 2,860.00	-	100.00%
4.14	Footing for Concrete Apron, RCP, 36" Dia.	EA	1.00		1.00	\$ 715.00	\$ 715.00	1	\$ 715.00	1.00	\$ 715.00	-	100.00%
4.15	Footing for Concrete Apron, RCAP, Type 1, 44" x 27"	EA	4.00		4.00	\$ 715.00	\$ 2,860.00	4	\$ 2,860.00	4.00	\$ 2,860.00	-	100.00%
4.16	Pipe Apron Guard	EA	7.00		7.00	\$ 3,400.00	\$ 23,800.00	7	\$ 23,800.00	7.00	\$ 23,800.00	-	100.00%
4.17	Subdrain, Case A, Type 1, PVC, 6" Dia.	LF	5,124.00		5,124.00	\$ 30.00	\$ 153,720.00	3404.9	\$ 102,147.00	3404.90	\$ 102,147.00	1,719.10	66.45%
4.18	Subdrain Cleanout, Type B, 24"	EA	2.00		2.00	\$ 3,000.00	\$ 6,000.00	2	\$ 6,000.00	2.00	\$ 6,000.00	-	100.00%
4.19	Subdrain Outlets and Connections, Outlet to Ditch, CMP, 8"	EA	12.00		12.00	\$ 540.00	\$ 6,480.00	0	\$ -	0.00	\$ -	12.00	0.00%
4.20	Subdrain Outlets and Connections, Outlet into Structure, CMP, 6"	EA	40.00		40.00	\$ 211.00	\$ 8,440.00	36	\$ 7,596.00	36.00	\$ 7,596.00	4.00	90.00%
DIVISION 5- WATER MAINS AND APPURTENANCES													
5.01	Water Main, Trenched, DI Class S2 or PVC DR 18, Restrainted Joint, 10"	LF	120.00		120.00	\$ 95.00	\$ 11,400.00	117	\$ 11,115.00	117.00	\$ 11,115.00	3.00	97.50%
5.02	Fitting, DI MJ Solid Sleeve, 10"	EA	1.00		1.00	\$ 2,500.00	\$ 2,500.00	0	\$ -	0.00	\$ -	1.00	0.00%
5.03	Fitting, DI MJ Reducer, 10" x 6"	EA	1.00		1.00	\$ 850.00	\$ 850.00	1	\$ 850.00	1.00	\$ 850.00	-	100.00%
5.04	Water Main Removal, PVC, 3"	LF	1,370.00		1,370.00	\$ 15.00	\$ 20,550.00	1270	\$ 19,050.00	1270.00	\$ 19,050.00	100.00	92.70%
5.05	Fire Hydrant Assembly	EA	2.00		2.00	\$ 8,000.00	\$ 16,000.00	2	\$ 16,000.00	2.00	\$ 16,000.00	-	100.00%
5.06	Valve Box Adjustment (Minor)	EA	1.00		1.00	\$ 331.00	\$ 331.00	0	\$ -	0.00	\$ -	1.00	0.00%
5.07	Fire Hydrant Assembly Removal	EA	1.00		1.00	\$ 1,563.00	\$ 1,563.00	1	\$ 1,563.00	1.00	\$ 1,563.00	-	100.00%
5.08	Flushing Device (Blowoff) Removal, 3"	EA	1.00		1.00	\$ 960.00	\$ 960.00	1	\$ 960.00	1.00	\$ 960.00	-	100.00%
5.09	Water Service Removal and Reconnect	LS		1.00	1.00	\$ 6,978.40	\$ 6,978.40	1	\$ 6,978.40	1.00	\$ 6,978.40	-	100.00%
DIVISION 6- STRUCTURES FOR SANITARY AND STORM SEWERS													
6.01	Manhole, SW-301, 48 inch	EA	2.00		2.00	\$ 12,000.00	\$ 24,000.00	2	\$ 24,000.00	2.00	\$ 24,000.00	-	100.00%
6.02	Manhole, SW-401, 72 inch	EA	1.00		1.00	\$ 6,700.00	\$ 6,700.00	1	\$ 6,700.00	1.00	\$ 6,700.00	-	100.00%
6.03	Manhole, SW-402, 4 ft. x 4 ft.	EA	1.00		1.00	\$ 12,000.00	\$ 12,000.00	1	\$ 12,000.00	1.00	\$ 12,000.00	-	100.00%
6.04	Intake, SW-505 with SW-603 Type R Casting	EA	9.00		9.00	\$ 7,500.00	\$ 67,500.00	8	\$ 60,000.00	8.00	\$ 60,000.00	1.00	88.89%
6.05	Intake, SW-505 with SW-603 Type R Casting and Manhole	EA	11.00		11.00	\$ 13,000.00	\$ 143,000.00	12	\$ 156,000.00	12.00	\$ 156,000.00	(1.00)	109.09%
6.06	Intake, SW-505, Modified, Full Box with Type R Casting and Manhole	EA	1.00		1.00	\$ 21,000.00	\$ 21,000.00	1	\$ 21,000.00	1.00	\$ 21,000.00	-	100.00%
6.07	Intake, SW-512, 24 inch	EA	1.00		1.00	\$ 5,000.00	\$ 5,000.00	1	\$ 5,000.00	1.00	\$ 5,000.00	-	100.00%
6.08	Connection to Existing Intake	EA	1.00		1.00	\$ 5,200.00	\$ 5,200.00	1	\$ 5,200.00	1.00	\$ 5,200.00	-	100.00%
6.09	Remove Intake, SW-506	EA	1.00		1.00	\$ 2,200.00	\$ 2,200.00	1	\$ 2,200.00	1.00	\$ 2,200.00	-	100.00%
6.10	Remove Intake, SW-512	EA	1.00		1.00	\$ 1,600.00	\$ 1,600.00	1	\$ 1,600.00	1.00	\$ 1,600.00	-	100.00%
6.11	Remove Intake, Field Tile	EA	1.00		1.00	\$ 730.00	\$ 730.00	0	\$ -	0.00	\$ -	1.00	0.00%
DIVISION 7- STREETS AND RELATED WORK													
7.01	Pavement, PCC Class C-SUD, 9"	SY	20,977.00		20,977.00	\$ 90.00	\$ 1,887,930.00	13515.73	\$ 1,216,415.70	13515.73	\$ 1,216,415.70	7,461.27	64.43%
7.02	Curb and Gutter, 3.0', 9", Wide	LF	227.00		227.00	\$ 43.00	\$ 9,761.00	227	\$ 9,761.00	227.00	\$ 9,761.00	-	100.00%
7.03	Concrete Median, 6"	SY	241.00		241.00	\$ 74.00	\$ 17,834.00	147.1	\$ 10,885.40	147.10	\$ 10,885.40	93.90	61.04%
7.04	Granular Shoulder, Type A, 4"	TON	214.00		214.00	\$ 35.00	\$ 7,490.00	0	\$ -	0.00	\$ -	214.00	0.00%
7.05	Removal of Sidewalk	SY	210.00		210.00	\$ 10.00	\$ 2,100.00	329.4	\$ 3,294.00	329.40	\$ 3,294.00	(119.40)	156.86%
7.06	Removal of Driveway	SY	600.00		600.00	\$ 10.00	\$ 6,000.00	600	\$ 6,000.00	600.00	\$ 6,000.00	-	100.00%
7.07	Sidewalk, PCC, 4"	SY	497.00		497.00	\$ 57.00	\$ 28,329.00	516.5	\$ 29,440.50	516.50	\$ 29,440.50	(19.50)	103.92%
7.08	Sidewalk, PCC, 5"	SY	277.00		277.00	\$ 63.00	\$ 17,451.00	299.7	\$ 18,881.10	299.70	\$ 18,881.10</		

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT

8.22	Grooves Cut for Symbols and Legends	EA	21.00		21.00	\$ 125.00	\$ 2,625.00	0	\$ -	0.00	\$ -	21.00	0.00%
8.23	Temporary Traffic Control	LS	1.00		1.00	\$55,000.00	\$ 55,000.00	0.25	\$ 13,750.00	0.25	\$ 13,750.00	0.75	25.00%
8.24	Portable Dynamic Message Sign (PDMS)	DAY	120.00		120.00	\$ 75.00	\$ 9,000.00	30	\$ 2,250.00	30.00	\$ 2,250.00	90.00	25.00%
8.25	Removal of Type A Sign Assembly	EA	10.00		10.00	\$ 75.00	\$ 750.00	0	\$ -	0.00	\$ -	10.00	0.00%
8.26	Install Type A Sign Assembly	EA	26.00		26.00	\$ 375.00	\$ 9,750.00	11	\$ 4,125.00	11.00	\$ 4,125.00	15.00	42.31%
8.27	Removal and Reinstall Type B Sign Assembly	EA	3.00		3.00	\$ 1,750.00	\$ 5,250.00	0	\$ -	0.00	\$ -	3.00	0.00%
8.28	PSSTP Anchor Triangular Slip Base Assembly for Type B Sign Assembly	EA	2.00		2.00	\$ 475.00	\$ 950.00	0	\$ -	0.00	\$ -	2.00	0.00%
8.29	Concrete Footing for Breakaway Type B Sign Post, 2'-6" Dia. x 7'-6"	EA	4.00		4.00	\$ 2,000.00	\$ 8,000.00	0	\$ -	0.00	\$ -	4.00	0.00%
8.30	Steel Breakaway Sign Post for Type B Signs, W8 x W21	LF	22.00		22.00	\$ 125.00	\$ 2,750.00	0	\$ -	0.00	\$ -	22.00	0.00%
8.31	I-35 Ramp Signalization	LS	1.00		1.00	\$292,152.30	\$ 292,152.30	1	\$ 292,152.30	1.00	\$ 292,152.30	-	100.00%
8.32	Bracket for PTZ Camera	LS	1.00		1.00	\$ 1,854.60	\$ 1,854.60	1	\$ 1,854.60	1.00	\$ 1,854.60	-	100.00%
8.33	Painted Symbols and Legends, Temp	EA	9.00		9.00	\$ 137.50	\$ 1,237.50	9	\$ 1,237.50	9.00	\$ 1,237.50	-	100.00%
8.34	Painted Pavement Markings, Temp	STA	49.70		49.70	\$ 46.75	\$ 2,323.48	49.7	\$ 2,323.48	49.70	\$ 2,323.48	-	100.00%
8.35	(EWO) Traffic Control	EA		1.00	1.00	\$ 3,300.00	\$ 3,300.00	1	\$ 3,300.00	0.00	\$ -	-	100.00%
DIVISION 9- SITE WORK AND LANDSCAPING													
9.01	Conventional Seeding, Seeding and Fertilizing, Type 4	AC	8.70		8.70	\$ 500.00	\$ 4,350.00	1	\$ 500.00	1.00	\$ 500.00	7.70	11.49%
9.02	Conventional Seeding, Seeding and Fertilizing, Type 6	AC	5.80		5.80	\$ 2,500.00	\$ 14,500.00	0	\$ -	0.00	\$ -	5.80	0.00%
9.03	Hydraulic Mulching, Bonded Fiber Matrix (BFM)	AC	5.80		5.80	\$ 3,800.00	\$ 22,040.00	6.18	\$ 23,484.00	6.18	\$ 23,484.00	(0.38)	106.55%
9.04	Filter Sock, 9" Dia.	LF	9,250.00		9,250.00	\$ 2.00	\$ 18,500.00	175	\$ 350.00	175.00	\$ 350.00	9,075.00	1.89%
9.05	Filter Sock, 12" Dia.	LF	240.00		240.00	\$ 4.00	\$ 960.00	0	\$ -	0.00	\$ -	240.00	0.00%
9.06	Filter Sock, Removal	LF	9,490.00		9,490.00	\$ 0.40	\$ 3,796.00	0	\$ -	0.00	\$ -	9,490.00	0.00%
9.07	Check Dam, Rock	TON	24.00		24.00	\$ 75.00	\$ 1,800.00	0	\$ -	0.00	\$ -	24.00	0.00%
9.08	Rip Rap, Class E Revetment	TON	131.00		131.00	\$ 75.00	\$ 9,825.00	90	\$ 6,750.00	90.00	\$ 6,750.00	41.00	68.70%
9.09	Rip Rap, Erosion Stone	TON	42.00		42.00	\$ 75.00	\$ 3,150.00	0	\$ -	0.00	\$ -	42.00	0.00%
9.10	Silt Fence or Silt Fence Ditch Check	LF	7,250.00		7,250.00	\$ 2.00	\$ 14,500.00	65	\$ 130.00	65.00	\$ 130.00	7,185.00	0.90%
9.11	Silt Fence or Silt Fence Ditch Check, Removal of Device	LF	7,250.00		7,250.00	\$ 0.10	\$ 725.00	0	\$ -	0.00	\$ -	7,250.00	0.00%
9.12	Stabilized Construction Entrance	SY	480.00		480.00	\$ 10.00	\$ 4,800.00	0	\$ -	0.00	\$ -	480.00	0.00%
9.13	Erosion Control Mulching, Conventional	AC	8.70		8.70	\$ 600.00	\$ 5,220.00	1	\$ 600.00	1.00	\$ 600.00	7.70	11.49%
9.14	Inlet Protection Device, Drop-In	EA	50.00		50.00	\$ 200.00	\$ 10,000.00	28	\$ 5,600.00	28.00	\$ 5,600.00	22.00	56.00%
9.15	Inlet Protection Device, Surface Applied	EA	50.00		50.00	\$ 200.00	\$ 10,000.00	0	\$ -	0.00	\$ -	50.00	0.00%
9.16	Inlet Protection Device, Maintenance	EA	100.00		100.00	\$ 25.00	\$ 2,500.00	0	\$ -	0.00	\$ -	100.00	0.00%
DIVISION 10- DEMOLITION													
10.01	Demolition of Building Structures	LS	1.00		1.00	\$37,500.00	\$ 37,500.00	1	\$ 37,500.00	1.00	\$ 37,500.00	-	100.00%
DIVISION 11- MISCELLANEOUS													
11.01	Mobilization	LS	1.00		1.00	\$500,000.00	\$ 500,000.00	1	\$ 500,000.00	1.00	\$ 500,000.00	-	100.00%
11.02	Maintenance of Postal Service	LS	1.00		1.00	\$10,000.00	\$ 10,000.00	0.75	\$ 7,500.00	0.75	\$ 7,500.00	0.25	75.00%
11.04	Telebelt for Concrete Placement	EA		1.00	1.00	\$ 4,468.75	\$ 4,468.75	1	\$ 4,468.75	0.00	\$ 4,468.75	-	100.00%
11.03	Concrete Washout	LS	1.00		1.00	\$10,000.00	\$ 10,000.00	0.75	\$ 7,500.00	0.75	\$ 7,500.00	0.25	75.00%

TOTAL CONTRACT AND VALUE OF WORK COMPLETED TO DATE

\$ 5,439,537.03

\$ 4,366,992.13

\$ 4,211,058.73

-19.72%