

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT



Project Title: NW 18th Street Reconstruction - NW Ash Dr. to N Ankeny Blvd.
Contractor: Elder Corporation
Address: 5088 E University Avenue; Des Moines, IA 50327
Finance Budget Code: 953.3953.4451 **Finance Project #** 953.4451
Vendor Project or Invoice #: N/A **PO #** N/A
Original Contract Date: December 19, 2022 **Vendor #** 5340

Date of Council Meeting: May 15, 2023 **PAYMENT REQUEST #** 2
PAYMENT PERIOD: From: April 1, 2023 Through: April 30, 2023

Contract Summary

Original Contract Amount:	\$	4,355,000.00	
Net change by Change Orders:	\$	550.00	
Contract Amount to Date: (line 1 ± 2)	\$	4,355,550.00	
Total completed and stored to date:	\$	389,859.37	
Retainage: 5 % of Completed Work:	\$	19,492.97	
Total Earned less Retainage:	\$	370,366.40	
Less previous applications for payment:	\$	75,546.81	
SUBTOTAL	\$		294,819.59

OTHER CHARGES (Attach an itemized list) \$ -

CURRENT PAYMENT DUE \$ 294,819.59

Balance to finish, including retainage: \$ 3,985,183.60

Contract Time Remaining (If applicable) 114.50 Working Days

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all the amounts have been paid by the Contractor for work for which previous Certificate(s) for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.


Construction Contractor Approval: Elder Corporation

Wade Harris, P.E. Digitally Signed by Wade Harris, P.E.
DN: C=US, E=wade.harris@eldercorp.com,
O=Elder Corporation, CN=Wade Harris,
P.E.
Reason: I am approving this document
Date: 2023.05.01 14:47:33 -0500 **Firm Name** Elder Corporation
Signature _____ Date 05/01/23

Engineer / Consultant Approval: McClure Engineering Company

 **Signature** _____ Date 05/01/23

City of Ankeny Staff Approval:

 **Signature** _____ Date 5/2/2023

Submit to: Jim Haberichter, P.E. - Civil Engineer II
E-mail: jhaberichter@Ankenylowa.gov **Phone:** (515) 963-3536 **Fax:** (515) 963-3537

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT

Previous Applications for Payment

No.	Date	Amount
1	April 17, 2023	\$ 75,546.81
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		
25		
26		
27		
28		
29		
30		
31		
32		
33		
34		
35		

Previous Applications for Payment

No.	Date	Amount
36		
37		
38		
39		
40		
41		
42		
43		
44		
45		
46		
47		
48		
49		
50		
51		
52		
53		
54		
55		
56		
57		
58		
59		
60		
61		
62		
63		
64		
65		
66		
67		
68		
69		
70		

PREVIOUS PAY APP TOTAL = \$ 75,546.81

Record of Change Orders

No.	Date	Amount
1	May 15, 2023	\$ 550.00
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		

CHANGE ORDER TOTAL = \$ 550.00

Contract Time Remaining

Contract Period:	Working Days
Construction Start Date:	March 27, 2023

Substantial Completion

Contract Working Days:	130.0
Added by Change Order:	0.0
Total Working Days:	130.0
Working Days Used to Date:	25.5
Working Days Remaining:	104.5

Full Completion

Contract Working Days:	10.0
Added by Change Order:	0.0
Total Working Days:	10.0
Working Days Used to Date:	0.0
Working Days Remaining:	10.0

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT

CONTRACT PRICE DETAIL

ITEM NO.	DESCRIPTION (Include Change Order # if Applicable)	UNITS	TOTAL ORIGINAL PROPOSED QUANTITY	QUANTITY CHANGE (BY CHANGE ORDER)	TOTAL QUANTITY	UNIT PRICE	EXTENDED PRICE	TOTAL QUANTITY THIS PAY PERIOD	TOTAL VALUE THIS PAY PERIOD	TOTAL QUANTITY FROM PREVIOUS PAY PERIODS	TOTAL QUANTITY COMPLETE	TOTAL VALUE OF COMPLETED WORK	REMAINING QUANTITY	PERCENT COMPLETE
EARTHWORK														
2.01	CLEARING AND GRUBBING	UNIT	168.40		168.40	\$ 135.00	\$ 22,464.00	0.00	\$ -	119.80	119.80	\$ 16,173.00	46.60	72.00%
2.02	TOPSOIL, ON-SITE, 6-INCH DEPTH	CY	2024.00		2024.00	\$ 31.50	\$ 63,756.00	650.00	\$ 20,475.00	310.00	960.00	\$ 30,240.00	1,064.00	47.43%
2.03	EXCAVATION, CLASS 10	CY	10618.00		10618.00	\$ 4.25	\$ 45,126.50	1780.00	\$ 7,565.00	0.00	1,780.00	\$ 7,565.00	8,838.00	16.76%
2.04	SUBGRADE PREPARATION, 6-INCH DEPTH	CY	22247.00		22247.00	\$ 2.25	\$ 50,055.75	0.00	\$ -	0.00	0.00	\$ -	22,247.00	0.00%
2.05	SUBGRADE TREATMENT, GEOGRID, TRIANGULAR	SY	4450.00		4450.00	\$ 5.00	\$ 22,250.00	0.00	\$ -	0.00	0.00	\$ -	4,450.00	0.00%
2.06	SUBBASE, MODIFIED, VIRGIN AGGREGATE, 6-INCH DEPTH	SY	21170.00		21170.00	\$ 11.50	\$ 243,455.00	0.00	\$ -	0.00	0.00	\$ -	21,170.00	0.00%
2.07	REMOVAL OF STRUCTURE, PARK SIGN FOUNDATION	LS	1.00		1.00	\$ 830.00	\$ 830.00	0.00	\$ -	0.00	0.00	\$ -	1.00	0.00%
2.08	COMPACTION TESTING	LS	1.00		1.00	\$ 3,100.00	\$ 3,100.00	0.00	\$ -	0.00	0.00	\$ -	1.00	0.00%
TRENCH EXCAVATION AND BACKFILL														
3.01	TRENCH COMPACTION TESTING	LS	1.00		1.00	\$ 4,000.00	\$ 4,000.00	0.00	\$ -	0.00	0.00	\$ -	1.00	0.00%
SEWERS AND DRAINS														
4.01	STORM SEWER, TRENCHED, RCP, 15-INCH DIAMETER	LF	902.00		902.00	\$ 92.00	\$ 82,984.00	265.00	\$ 24,380.00	0.00	265.00	\$ 24,380.00	637.00	29.38%
4.02	STORM SEWER, TRENCHED, RCP, 18-INCH DIAMETER	LF	96.00		96.00	\$ 184.00	\$ 17,664.00	61.00	\$ 11,224.00	0.00	61.00	\$ 11,224.00	35.00	63.54%
4.03	STORM SEWER, TRENCHED, RCP, 24-INCH DIAMETER	LF	190.00		190.00	\$ 163.00	\$ 30,970.00	48.00	\$ 7,824.00	0.00	48.00	\$ 7,824.00	142.00	25.26%
4.04	STORM SEWER, TRENCHED, RCP, 30-INCH DIAMETER	LF	56.00		56.00	\$ 138.00	\$ 7,728.00	0.00	\$ -	0.00	0.00	\$ -	56.00	0.00%
4.05	REMOVAL OF STORM SEWER, LESS THAN 36-INCH DIAMETER	LF	781.00		781.00	\$ 27.50	\$ 21,477.50	285.00	\$ 7,947.50	0.00	285.00	\$ 7,947.50	496.00	37.00%
4.06	SUBDRAIN, CORRUGATED PVC, TYPE 1, 8-INCH DIAMETER	LF	6103.00		6103.00	\$ 315.00	\$ 1,922,445.00	0.00	\$ -	0.00	0.00	\$ -	6,103.00	0.00%
4.07	SUBDRAIN CLEANOUT, TYPE B, 24-INCH DIAMETER	EA	8.00		8.00	\$ 2,800.00	\$ 22,400.00	0.00	\$ -	0.00	0.00	\$ -	8.00	0.00%
4.08	SUBDRAIN OUTLETS AND CONNECTIONS, OUTLET INTO STRUCTURE, CMP, 8-INCH DIA.	EA	52.00		52.00	\$ 630.00	\$ 32,760.00	0.00	\$ -	0.00	0.00	\$ -	52.00	0.00%
4.09	REMOVAL OF SUBDRAIN	LF	269.00		269.00	\$ 18.00	\$ 4,842.00	0.00	\$ -	0.00	0.00	\$ -	269.00	0.00%
WATER MAINS AND APPURTENANCES														
5.01	WATER MAIN, TRENCHED, PVC C900, 8-INCH DIAMETER	LF	36.00		36.00	\$ 127.00	\$ 4,572.00	21.00	\$ 2,667.00	0.00	21.00	\$ 2,667.00	15.00	58.33%
5.02	WATER MAIN, TRENCHED, PVC C900, 12-INCH DIAMETER	LF	238.00		238.00	\$ 172.00	\$ 40,936.00	207.00	\$ 35,604.00	0.00	207.00	\$ 35,604.00	31.00	86.97%
5.03	FITTING, 11.25 DEGREE BEND, 8-INCH DIAMETER	EA	1.00		1.00	\$ 870.00	\$ 870.00	1.00	\$ 870.00	0.00	1.00	\$ 870.00	0.00	100.00%
5.04	FITTING, 11.25 DEGREE BEND, 12-INCH DIAMETER	EA	1.00		1.00	\$ 1,000.00	\$ 1,000.00	0.00	\$ -	0.00	0.00	\$ -	1.00	0.00%
5.05	FITTING, 45 DEGREE BEND, 12-INCH DIAMETER	EA	2.00		2.00	\$ 2,000.00	\$ 4,000.00	2.00	\$ 4,000.00	0.00	2.00	\$ 4,000.00	0.00	100.00%
5.06	FITTING, TEE, 8-INCH X 12-INCH DIAMETER	EA	1.00		1.00	\$ 1,300.00	\$ 1,300.00	1.00	\$ 1,300.00	0.00	1.00	\$ 1,300.00	0.00	100.00%
5.07	WATER MAIN REMOVAL, LESS THAN OR EQUAL TO 12-INCH DIAMETER	LF	275.00		275.00	\$ 23.00	\$ 6,325.00	230.00	\$ 5,290.00	0.00	230.00	\$ 5,290.00	45.00	83.64%
5.08	VALVE, GATE, 6-INCH DIAMETER, AUXILIARY	EA	1.00		1.00	\$ 1,800.00	\$ 1,800.00	0.00	\$ -	0.00	0.00	\$ -	1.00	0.00%
5.09	VALVE, GATE, 8-INCH DIAMETER	EA	2.00		2.00	\$ 2,400.00	\$ 4,800.00	1.00	\$ 2,400.00	0.00	1.00	\$ 2,400.00	1.00	50.00%
5.10	VALVE, GATE, 12-INCH DIAMETER	EA	2.00		2.00	\$ 4,000.00	\$ 8,000.00	1.00	\$ 4,000.00	0.00	1.00	\$ 4,000.00	1.00	50.00%
5.11	VALVE REMOVAL	EA	1.00		1.00	\$ 660.00	\$ 660.00	0.00	\$ -	0.00	0.00	\$ -	1.00	0.00%
5.12	REMOVE SALVAGE, AND REINSTALL FIRE HYDRANT	EA	1.00		1.00	\$ 9,700.00	\$ 9,700.00	0.00	\$ -	0.00	0.00	\$ -	1.00	0.00%
STRUCTURES FOR SANITARY AND STORM SEWERS														
6.01	MANHOLE, SW-401, 48-INCH DIAMETER	EA	3.00		3.00	\$ 5,300.00	\$ 15,900.00	1.00	\$ 5,300.00	0.00	1.00	\$ 5,300.00	2.00	33.33%
6.02	MANHOLE, SW-401, 60-INCH DIAMETER	EA	3.00		3.00	\$ 7,400.00	\$ 22,200.00	1.00	\$ 7,400.00	0.00	1.00	\$ 7,400.00	2.00	33.33%
6.03	MANHOLE, SW-402, 4-FT X 5-FT, MODIFIED, CAST-IN-PLACE	EA	1.00		1.00	\$ 14,000.00	\$ 14,000.00	0.00	\$ -	0.00	0.00	\$ -	1.00	0.00%
6.04	INTAKE, SW-501	EA	2.00		2.00	\$ 3,400.00	\$ 6,800.00	0.00	\$ -	0.00	0.00	\$ -	2.00	0.00%
6.05	INTAKE, SW-504, MODIFIED, CAST-IN-PLACE	EA	1.00		1.00	\$ 10,000.00	\$ 10,000.00	0.00	\$ -	0.00	0.00	\$ -	1.00	0.00%
6.06	INTAKE, SW-505	EA	24.00		24.00	\$ 5,700.00	\$ 136,800.00	12.00	\$ 68,400.00	0.00	12.00	\$ 68,400.00	12.00	50.00%
6.07	INTAKE, SW-506	EA	3.00		3.00	\$ 9,000.00	\$ 27,000.00	1.00	\$ 9,000.00	0.00	1.00	\$ 9,000.00	2.00	33.33%
6.08	MANHOLE ADJUSTMENT, SANITARY, MINOR, SELF-LEVEL CASTING	EA	1.00		1.00	\$ 3,200.00	\$ 3,200.00	0.00	\$ -	0.00	0.00	\$ -	1.00	0.00%
6.09	MANHOLE ADJUSTMENT, SANITARY, MAJOR, SELF-LEVEL CASTING	EA	2.00		2.00	\$ 4,800.00	\$ 9,600.00	0.00	\$ -	0.00	0.00	\$ -	2.00	0.00%
6.10	MANHOLE ADJUSTMENT, SANITARY, MAJOR, TYPE C CASTING	EA	1.00		1.00	\$ 3,000.00	\$ 3,000.00	0.00	\$ -	0.00	0.00	\$ -	1.00	0.00%
6.11	REMOVE MANHOLE	EA	1.00		1.00	\$ 1,400.00	\$ 1,400.00	0.00	\$ -	0.00	0.00	\$ -	1.00	0.00%
6.12	REMOVE INTAKE	EA	22.00		22.00	\$ 1,100.00	\$ 24,200.00	12.00	\$ 13,200.00	0.00	12.00	\$ 13,200.00	10.00	54.55%
STREETS AND RELATED WORK														
7.01	PAVEMENT, PCC, CLASS C-SUD, 7-INCH DEPTH	SY	933.00		933.00	\$ 79,305.00	\$ 79,305.00	0.00	\$ -	0.00	0.00	\$ -	933.00	0.00%
7.02	PAVEMENT, PCC, CLASS C-SUD, 8-INCH DEPTH	SY	3647.00		3647.00	\$ 90.00	\$ 328,230.00	0.00	\$ -	0.00	0.00	\$ -	3,647.00	0.00%
7.03	PAVEMENT, PCC, CLASS C-SUD, 9-INCH DEPTH	SY	14678.00		14678.00	\$ 95.00	\$ 1,394,410.00	0.00	\$ -	0.00	0.00	\$ -	14,678.00	0.00%
7.04	PAVEMENT, PCC, CLASS C-SUD, 9-INCH DEPTH, FULLY-REINFORCED	SY	143.00		143.00	\$ 150.00	\$ 21,450.00	0.00	\$ -	0.00	0.00	\$ -	143.00	0.00%
7.05	CURB AND GUTTER, 2.5 FOOT WIDTH, 8-INCH THICKNESS	LF	9.00		9.00	\$ 53.00	\$ 477.00	0.00	\$ -	0.00	0.00	\$ -	9.00	0.00%
7.06	CONCRETE MEDIAN, 6-INCH DEPTH	SY	197.00		197.00	\$ 83.00	\$ 16,351.00	0.00	\$ -	0.00	0.00	\$ -	197.00	0.00%
7.07	CONCRETE MEDIAN, DOWELED, 6-INCH DEPTH	SY	63.00		63.00	\$ 86.00	\$ 5,418.00	0.00	\$ -	0.00	0.00	\$ -	63.00	0.00%
7.08	PCC PAVEMENT SAMPLES AND TESTING	LS	1.00		1.00	\$ 18,000.00	\$ 18,000.00	0.00	\$ -	0.00	0.00	\$ -	1.00	0.00%
7.09	REMOVAL OF SIDEWALK	SY	2957.00		2957.00	\$ 6.25	\$ 18,581.25	445.00	\$ 2,781.25	0.00	445.00	\$ 2,781.25	2,512.00	17.40%
7.10	REMOVAL OF DRIVEWAY	SY	349.00		349.00	\$ 9.00	\$ 3,141.00	0.00	\$ -	0.00	0.00	\$ -	349.00	0.00%
7.11	SIDEWALK, PCC, 4-INCH THICK	SY	869.00		869.00	\$ 58.00	\$ 50,302.00	0.00	\$ -	0.00	0.00	\$ -	869.00	0.00%
7.12	SIDEWALK, PCC, 6-INCH THICK	SY	1224.00		1224.00	\$ 63.00	\$ 77,112.00	0.00	\$ -	0.00	0.00	\$ -	1,224.00	0.00%
7.13	SIDEWALK, PCC, 8-INCH THICK	SY	361.00		361.00	\$ 65.00	\$ 23,465.00	0.00	\$ -	0.00	0.00	\$ -	361.00	0.00%
7.14	DETECTABLE WARNING, GALVANIZED STEEL	SF	434.00		434.00	\$ 53.00	\$ 23,002.00	0.00	\$ -	0.00	0.00	\$ -	434.00	0.00%
7.15	DRIVEWAY, PAVED, PCC, TYPE A, 6-INCH DEPTH	SY	45.00		45.00	\$ 76.00	\$ 3,420.00	0.00	\$ -	0.00	0.00	\$ -	45.00	0.00%
7.16	DRIVEWAY, PAVED, PCC, TYPE A, 7-INCH DEPTH	SY	244.00		244.00	\$ 76.00	\$ 18,544.00	0.00	\$ -	0.00	0.00	\$ -	244.00	0.00%
7.17	SUBBASE OVER-EXCAVATION	TON	1055.00		1055.00	\$ 50.00	\$ 52,750.00	0.00	\$ -	0.00	0.00	\$ -	1,055.00	0.00%
7.18	PAVEMENT REMOVAL	SY	15637.00		15637.00	\$ 9.00	\$ 140,733.00	3825.00	\$ 34,425.00	4300.00	8,125.00	\$ 73,125.00	7,512.00	51.96%
7.19	TEMPORARY GRANULAR ACCESS ROAD	TON	184.00		184.00	\$ 64.00	\$ 11,776.00	0.00	\$ -	195.39	195.39	\$ 12,504.96	(11.39)	106.19%
8.01	TRAFFIC SIGNAL, NW 18TH STREET AND NW ASH DRIVE	LS	1.00		1.00	\$ 223,000.00	\$ 223,000.00	0.00	\$ -	0.00	0.00	\$ -	1.00	0.00%

APPLICATION FOR PARTIAL PAYMENT OF CONTRACT

8.02	TRAFFIC SIGNAL, NW 18TH STREET AND NW BRIARGATE DRIVE	LS	1.00	1.00																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													</
------	---	----	------	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

TOTAL CONTRACT AND VALUE OF PAY PERIOD AND COMPLETED WORK

CONTRACT = \$ 4,355,550.00 PAY PERIOD = \$ 310,336.41

COMPLETED = \$ 389,859.37

8.95%