

ID	Task Name	Duration	Start	Finish
1	<b>OWL Extreme Build</b>	<b>124.5 hrs</b>	<b>Fri 9/13/24 8:00 AM</b>	<b>Wed 9/18/24 12:30 PM</b>
2	<b>Home 1 &amp; 2</b>	<b>124.5 hrs</b>	<b>Fri 9/13/24 8:00 AM</b>	<b>Wed 9/18/24 12:30 PM</b>
3	<b>Home 1 Structure</b>	<b>15 hrs</b>	<b>Fri 9/13/24 8:00 AM</b>	<b>Fri 9/13/24 11:00 PM</b>
4	<b>Set walls - West to East</b>	<b>5 hrs</b>	<b>Fri 9/13/24 8:00 AM</b>	<b>Fri 9/13/24 1:00 PM</b>
5	Set Walls	3 hrs	Fri 9/13/24 8:00 AM	Fri 9/13/24 11:00 AM
6	Wall Backing	3 hrs	Fri 9/13/24 10:00 AM	Fri 9/13/24 1:00 PM
7	Tyvek (Touch Up)	1 hr	Fri 9/13/24 11:00 AM	Fri 9/13/24 12:00 PM
8	Roof Trusses & Sheathing	4 hrs	Fri 9/13/24 1:00 PM	Fri 9/13/24 5:00 PM
9	Roofing	4 hrs	Fri 9/13/24 5:00 PM	Fri 9/13/24 9:00 PM
10	Set Electrical Gear	2 hrs	Fri 9/13/24 9:00 PM	Fri 9/13/24 11:00 PM
11	<b>Home 1 Exteriors</b>	<b>98.5 hrs</b>	<b>Fri 9/13/24 9:00 PM</b>	<b>Tue 9/17/24 11:30 PM</b>
12	Siding, Fascia, Soffits	10 hrs	Fri 9/13/24 9:00 PM	Sat 9/14/24 7:00 AM
13	Masonry	16 hrs	Fri 9/13/24 9:00 PM	Sat 9/14/24 1:00 PM
14	Gutters & Down Spouts	6 hrs	Sat 9/14/24 1:00 PM	Sat 9/14/24 7:00 PM
15	Landscaping	11 hrs	Sat 9/14/24 7:00 PM	Sun 9/15/24 6:00 AM
20	Caulking/Sealants	8 hrs	Tue 9/17/24 3:30 PM	Tue 9/17/24 11:30 PM
21	<b>Home 1 MEP's Rough Ins</b>	<b>5 hrs</b>	<b>Fri 9/13/24 5:00 PM</b>	<b>Fri 9/13/24 10:00 PM</b>
22	Plumbing Rough-in	5 hrs	Fri 9/13/24 5:00 PM	Fri 9/13/24 10:00 PM
23	HVAC Rough-In	5 hrs	Fri 9/13/24 5:00 PM	Fri 9/13/24 10:00 PM
24	Electrical Rough-In	5 hrs	Fri 9/13/24 5:00 PM	Fri 9/13/24 10:00 PM
25	Low Volt/Fire Rough In	3 hrs	Fri 9/13/24 7:00 PM	Fri 9/13/24 10:00 PM
26	<b>Home 1 Interior Finishes</b>	<b>115.5 hrs</b>	<b>Fri 9/13/24 5:00 PM</b>	<b>Wed 9/18/24 12:30 PM</b>
27	<b>Set Windows and Doors</b>	<b>37 hrs</b>	<b>Fri 9/13/24 5:00 PM</b>	<b>Sun 9/15/24 6:00 AM</b>
28	Interior HM	3 hrs	Fri 9/13/24 5:00 PM	Fri 9/13/24 8:00 PM
29	Storefront	8 hrs	Sat 9/14/24 10:00 PM	Sun 9/15/24 6:00 AM
30	<b>City Inspections</b>	<b>2 hrs</b>	<b>Fri 9/13/24 10:00 PM</b>	<b>Sat 9/14/24 12:00 AM</b>
31	Rough-In Inspection	2 hrs	Fri 9/13/24 10:00 PM	Sat 9/14/24 12:00 AM
32	<b>Insulation</b>	<b>9 hrs</b>	<b>Sat 9/14/24 12:00 AM</b>	<b>Sat 9/14/24 9:00 AM</b>
33	Wall Insulation	2 hrs	Sat 9/14/24 12:00 AM	Sat 9/14/24 2:00 AM
34	Vapor Retardant	3 hrs	Sat 9/14/24 2:00 AM	Sat 9/14/24 5:00 AM
35	Attic Insulation	3 hrs	Sat 9/14/24 6:00 AM	Sat 9/14/24 9:00 AM
36	<b>Drywall</b>	<b>45 hrs</b>	<b>Sat 9/14/24 5:00 AM</b>	<b>Mon 9/16/24 2:00 AM</b>
37	Hang Drywall	6 hrs	Sat 9/14/24 6:00 AM	Sat 9/14/24 12:00 PM
38	Drywall Delivery	1 hr	Sat 9/14/24 5:00 AM	Sat 9/14/24 6:00 AM
39	Drywall Tape & Finish	16 hrs	Sat 9/14/24 10:00 PM	Sun 9/15/24 2:00 PM
40	Drywall Texture	12 hrs	Sun 9/15/24 2:00 PM	Mon 9/16/24 2:00 AM
41	<b>Bulkheads</b>	<b>10 hrs</b>	<b>Sat 9/14/24 12:00 PM</b>	<b>Sat 9/14/24 10:00 PM</b>
42	Frame	3 hrs	Sat 9/14/24 12:00 PM	Sat 9/14/24 3:00 PM
43	Rough-in	4 hrs	Sat 9/14/24 3:00 PM	Sat 9/14/24 7:00 PM
44	Inspections	1 hr	Sat 9/14/24 7:00 PM	Sat 9/14/24 8:00 PM
45	Sheetrock	2 hrs	Sat 9/14/24 8:00 PM	Sat 9/14/24 10:00 PM
46	<b>Painting</b>	<b>10 hrs</b>	<b>Mon 9/16/24 2:00 AM</b>	<b>Mon 9/16/24 12:00 PM</b>
47	Prime & Paint 1st Coat	10 hrs	Mon 9/16/24 2:00 AM	Mon 9/16/24 12:00 PM
48	Floor Tile	8 hrs	Mon 9/16/24 6:30 PM	Tue 9/17/24 2:30 AM
49	<b>Cabinets</b>	<b>8.5 hrs</b>	<b>Mon 9/16/24 10:00 AM</b>	<b>Mon 9/16/24 6:30 PM</b>
50	Millwork Delivery	1.5 hrs	Mon 9/16/24 10:00 AM	Mon 9/16/24 11:30 AM
51	Cabinet Install	7 hrs	Mon 9/16/24 11:30 AM	Mon 9/16/24 6:30 PM
52	<b>Trim/Doors/Hardware</b>	<b>61.5 hrs</b>	<b>Sun 9/15/24 6:00 AM</b>	<b>Tue 9/17/24 7:30 PM</b>
53	Bath Accessories Install	4 hrs	Mon 9/16/24 6:30 PM	Mon 9/16/24 10:30 PM
54	Hang Doors	6 hrs	Tue 9/17/24 1:30 PM	Tue 9/17/24 7:30 PM
55	Storefront Operators	4 hrs	Sun 9/15/24 6:00 AM	Sun 9/15/24 10:00 AM
56	<b>MEP Trimout</b>	<b>17.5 hrs</b>	<b>Mon 9/16/24 10:00 AM</b>	<b>Tue 9/17/24 3:30 AM</b>
57	HVAC Trim Out	3 hrs	Mon 9/16/24 10:00 AM	Mon 9/16/24 1:00 PM
58	Sprinkler Trim Out	3 hrs	Mon 9/16/24 12:00 PM	Mon 9/16/24 3:00 PM
59	Electrical Trim Out	3 hrs	Mon 9/16/24 12:00 PM	Mon 9/16/24 3:00 PM
60	Low Volt Trim Out	3 hrs	Mon 9/16/24 12:00 PM	Mon 9/16/24 3:00 PM
61	Plumbing Trim Out	5 hrs	Mon 9/16/24 10:30 PM	Tue 9/17/24 3:30 AM
62	Countertop Install	4 hrs	Mon 9/16/24 6:30 PM	Mon 9/16/24 10:30 PM
63	<b>Accessories and 2nd Trim</b>	<b>7 hrs</b>	<b>Mon 9/16/24 6:30 PM</b>	<b>Tue 9/17/24 1:30 AM</b>
64	Mirrors and Shelving	3 hrs	Mon 9/16/24 10:30 PM	Tue 9/17/24 1:30 AM
65	Cabinet Hardware Install	2 hrs	Mon 9/16/24 6:30 PM	Mon 9/16/24 8:30 PM
66	LVP and Vinyl Base Install	5 hrs	Tue 9/17/24 3:30 AM	Tue 9/17/24 8:30 AM
67	Carpet Install	5 hrs	Tue 9/17/24 8:30 AM	Tue 9/17/24 1:30 PM
68	Appliances	3 hrs	Tue 9/17/24 8:30 AM	Tue 9/17/24 11:30 AM
69	<b>Final Punch</b>	<b>14 hrs</b>	<b>Tue 9/17/24 11:30 AM</b>	<b>Wed 9/18/24 1:30 AM</b>
70	Pre-Punch	4 hrs	Tue 9/17/24 11:30 AM	Tue 9/17/24 3:30 PM
71	Drywall Touch Up	4 hrs	Tue 9/17/24 3:30 PM	Tue 9/17/24 7:30 PM
72	Paint 2nd Coat	6 hrs	Tue 9/17/24 7:30 PM	Wed 9/18/24 1:30 AM
73	<b>Finishes</b>	<b>11 hrs</b>	<b>Wed 9/18/24 1:30 AM</b>	<b>Wed 9/18/24 12:30 PM</b>
74	Clean Windows	2 hrs	Wed 9/18/24 1:30 AM	Wed 9/18/24 3:30 AM
75	Blinds	4 hrs	Wed 9/18/24 3:30 AM	Wed 9/18/24 7:30 AM
76	Signage Install	2 hrs	Wed 9/18/24 7:30 AM	Wed 9/18/24 9:30 AM
77	Final Inspections	2 hrs	Wed 9/18/24 9:30 AM	Wed 9/18/24 11:30 AM
78	Final Clean	1 hr	Wed 9/18/24 11:30 AM	Wed 9/18/24 12:30 PM
79	Project Completion	0 hrs	Wed 9/18/24 12:30 PM	Wed 9/18/24 12:30 PM

