

# Change Order Form



**Project Title:** Hidden Creek Trunk Sewer Extension  
**Contractor:** Graff Excavating Inc.  
**Address:** 803 East State Street Toledo, IA 52342  
**Finance Budget Code:** 660.3660.4452 **Finance Project Code:** 660.4452  
**Vendor Project or Invoice #:** **PO #**  
**Original Contract Date:** March 6, 2017 **Vendor #** 0

Change Order Number: 2

Change Order Date: July 19, 2017

**Purpose of Change Order:**

Change order covers additional working days granted to the contractor, additional traffic control signage and final quantity reconciliation for the project.

**Details of Change Order:**

ITEM #	DESCRIPTION	UNITS	QUANTITY CHANGE	UNIT PRICE	EXTENDED PRICE
CO2.1	Additional working days granted	DAY	19.5	\$ -	\$ -
CO2.2	Additional traffic control signage	EA	2	\$ 225.00	\$ 450.00
7.01	Pavement, PCC, 9 In.	SY	34	\$ 95.00	\$ 3,230.00
7.02	Pavement Removal	SY	34	\$ 25.00	\$ 850.00
9.01	Hydraulic Seeding, Type 3	AC	0.35	\$ 4,250.00	\$ 1,487.50
9.02	Hydraulic Seeding, Type 4	AC	0.97	\$ 3,800.00	\$ 3,686.00
9.03	Rip Rap, Class "E"	TON	-2.2	\$ 50.00	\$ (110.00)
9.04	Silt Fence	LF	-271	\$ 1.75	\$ (474.25)
9.05	Erosion Control, Hydromulch	AC	-1.5	\$ 3,800.00	\$ (5,700.00)
9.06	Inlet Protection Device, Drop-in	EA	-2	\$ 100.00	\$ (200.00)
9.07	Inlet Protection Device, Maintenance and Removal	EA	-2	\$ 100.00	\$ (200.00)
					\$ -

Change Order Number **2** makes the following adjustments to the contract: **\$ 3,019.25**

Contractor Accepted: Graff Excavating Inc.

By: [Signature]

Date: 07/25/17

Engineer Approved: Civil Design Advantage

By: [Signature]

Date: 7-25-2017

Owner Accepted: City of Ankeny

By: Donald Clark Title: \_\_\_\_\_

Date: 7-26-17

Attest for Owner:

By: \_\_\_\_\_ Title: \_\_\_\_\_

Date: \_\_\_\_\_

**Record of Change Orders**

#	Date	Amount
<b>Original Contract amount</b>		<b>\$226,340.00</b>
1	6/15/2017	\$3,550.00
2	7/19/2017	\$3,019.25
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
<b>Revised Contract amount</b>		<b>\$232,909.25</b>