

# Change Order Form



**Project Title:** Deer Creek Trunk Sewer Extension  
**Contractor:** Rognes Corporation  
**Address:** 720 SW Goodwin Street - Ankeny, IA 50023  
**Finance Budget Code:** 661.3661.4452 **Finance Project Code:** 661.4452  
**Vendor Project or Invoice #:** PO #  
**Original Contract Date:** May 20, 2019 **Vendor #:** 0

**Change Order Number:** 1

**Change Order Date:** September 26, 2019

## Purpose of Change Order:

The temporary access road had a steep existing grade. To promote a safer access to the construction area, Rognes proposes to re-grade the access. Access will be restored to existing grades once the project is complete. 2 additional working days to be added to contract completion. With input from the City, Rognes proposes to adjust the seeding to apply conventional Type 5 as the temporary seeding, straw mulch and maintain the permanent Type 3 seed mix. Type 3 is planned to be dormant seeded in the fall once temps are suitable.

## Details of Change Order:

ITEM #	DESCRIPTION	UNITS	QUANTITY CHANGE	UNIT PRICE	EXTENDED PRICE
CO1.1	Re-grading of project access route & restoration	LS	1	\$ 5,000.00	\$ 5,000.00
CO1.2	Add straw mulch for seeding stabilization	AC	25.7	\$ 960.00	\$ 24,672.00
CO1.3	Conventional Seeding & Fertilizing, Type 5	AC	12.85	\$ 700.00	\$ 8,995.00
9.03	Hydraulic Mulching (BFM), (Permanent Seeding)	AC	-12.85	\$ 3,300.00	\$ (42,405.00)
9.08	Erosion Control, Mulch, Hydromulching (BFM) (Temp)	AC	-12.85	\$ 3,300.00	\$ (42,405.00)
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -
Change Order Number 1 makes the following adjustments to the contract:					\$ (46,143.00)

**Contractor Accepted:** Rognes Corporation

**By:** [Signature]  
**Date:** 10-2-19

**Engineer Approved:** Civil Design Advantage

**By:** [Signature]  
**Date:** 10-3-2019

**Owner Accepted:** City of Ankeny [Signature]

**By:** Title:

**Date:**

**Attest for Owner:**

**By:** Title:

**Date:**

## Record of Change Orders

#	Date	Amount
Original Contract amount		\$1,981,788.00
1		(\$46,148.00)
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
Revised Contract amount		\$1,935,645.00

## Ankeny - Deer Creek Trunk Sewer ITC#1



Rognes Corp  
720 SW Goodwin Street  
Ankeny, IA 50023  
(515) 965-0030  
(515) 965-0998

DATE:

7/12/2019

PHONE:

FAX:

ITEM	DESCRIPTION	QUANTITY	UNIT	UNIT PRICE	AMOUNT
10	GRADE PROJECT ACCESS ROUTE	1.00	LS	5,000.00	5,000.00
<b>GRAND TOTAL</b>					<b>\$5,000.00</b>

### NOTES:

Costs include grading the proposed temp access route so we can access the project site. Access would be restored to existing when our project is completed. Access through the existing the development cut approximatly 11' swale through access road since project bid day. We would request 2 additional working days to complete this work.

Change order includes 20hrs at \$250 per hour for a dozer and operator.

# ANKENY - DEER CREEK TRUNK SEWER



ITC #2

ROGNES CORP  
720 SW GOODWIN STREET  
ANKENY, IA 50023  
(515) 965-0030  
(515) 965-0998

DATE:

8/30/2019

PHONE:

FAX:

ITEM	DESCRIPTION	QUANTITY	UNIT	UNIT PRICE	AMOUNT
10	STRAW MULCHING	25.70	AC	960.00	24,672.00
20	CONVENTIONAL SEEDING & FERTILIZING TYPE 5	25.70	AC	700.00	17,990.00
GRAND TOTAL					\$42,662.00