

# CHANGE ORDER FORM



**Project Title:** North Creek Channel Flood Repairs  
**Contractor:** RW Excavating Solutions, LC  
**Address:** 13293 S 88th Ave W, Prairie City, IA 50228  
**Finance Budget Code:** 692.3692.4453 **Finance Project #** 692.4453  
**Vendor Project or Invoice #:** **PO #**  
**Original Contract Date:** February 3, 2020 **Vendor #** 1906

Change Order Number: 1

Change Order Date: June 15, 2020

## Purpose of Change Order:

Item 9.01 - Price change for conventional mulch to Bonded Fiber Matrix hydromulch. Quantity change for project closeout - did not use full quantity.  
 Items 9.02, 9.03, 9.07, 9.08, 9.09, 9.10, & 9.11 - Quantity reduction for amount unused.  
 Items 9.05, 9.06, & 12.03 - Quantity increase for project variance. Rubble found at the sheet pile wall caused difficulty driving sheet piling and the backslope to fail in shear strength.  
 Item 13.01 - Item added as an alternative to south Stabilized Construction Entrance.

## Details of Change Order:

ITEM #	DIVISION	DESCRIPTION	UNITS	QUANTITY CHANGE	UNIT PRICE	EXTENDED PRICE
9.01	1A	HYDRAULIC SEED., FERT. & MULCHING, TYPE 1 (PERM. LAWN MIX)	AC	(0.80)	\$6,000.00	\$ (4,800.00)
9.01	2	HYDRAULIC SEED., FERT. & MULCHING, TYPE 1 (PERM. LAWN MIX)	AC	(0.20)	\$6,000.00	\$ (1,200.00)
9.01	1A	HYDRAULIC SEED., FERT. & MULCHING, TYPE 1 (PERM. LAWN MIX)	AC	0.25	\$6,909.00	\$ 1,727.25
9.01	2	HYDRAULIC SEED., FERT. & MULCHING, TYPE 1 (PERM. LAWN MIX)	AC	0.11	\$6,909.00	\$ 759.99
9.02	1A	FILTER SOCK, 12 INCH DIA.	LF	(1,850.00)	\$ 4.00	\$ (7,400.00)
9.03	1A	FILTER SOCKS, REMOVAL	LF	(2,000.00)	\$ 1.00	\$ (2,000.00)
9.05	1A	RIP RAP, CLASS "C"	TON	4.50	\$ 69.60	\$ 313.20
9.05	2	RIP RAP, CLASS "C"	TON	48.89	\$ 69.60	\$ 3,402.74
9.06	1A	RIP RAP, EROSION STONE	TON	5.61	\$ 49.20	\$ 276.01
9.07	1A	SILT FENCE OR SILT FENCE DITCH CHECK	LF	(2,000.00)	\$ 2.50	\$ (5,000.00)
9.08	1A	SILT FENCE OR SILT FENCE DITCH CHECK, REMOVAL OF SEDIMENT	LF	(200.00)	\$ 3.00	\$ (600.00)
9.09	1A	SILT FENCE OR SILT FENCE DITCH CHECK, REMOVAL OF DEVICE	LF	(2,000.00)	\$ 1.00	\$ (2,000.00)
9.10	2	STABILIZED CONSTRUCTION ENTRANCE	SY	(67.00)	\$ 35.00	\$ (2,345.00)
9.11	1A	EROSION CONTROL MULCHING, HYDROMULCHING	AC	(0.80)	\$4,500.00	\$ (3,600.00)
9.11	2	EROSION CONTROL MULCHING, HYDROMULCHING	AC	(0.20)	\$4,500.00	\$ (900.00)
12.03	1A	GRANULAR BACKFILL	TON	40.32	\$ 51.40	\$ 2,072.45
13.01	1A	TEMPORARY CHANNEL CROSSING	LS	1.00	\$2,345.00	\$ 2,345.00

Change Order Number: 1 makes the following adjustments to the Contract: **\$ (18,948.36)**

**Contractor Accepted:** RW Excavating Solutions, LC  
 Signature: [Signature] Date: 6/3/20

**Engineer Approved:** Foth Infrastructure  
 Signature: [Signature] Date: 6/3/2020

**Owner Accepted:** City of Ankeny  
 Signature: \_\_\_\_\_ Title: \_\_\_\_\_  
 Date: \_\_\_\_\_

Attest for Owner:

Signature: \_\_\_\_\_ Title: \_\_\_\_\_  
 Date: \_\_\_\_\_

## Record of Change Orders

#	Date	Amount
<b>Original Contract Amount</b>		<b>\$ 308,572.82</b>
1	June 15, 2020	\$ (18,948.36)
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		

**Revised Contract Amount** **\$ 289,624.46**